



**PS** ELECTRIC®


ПАПКА 6

ПРИЛОЖЕНИЕ 10 Други документи за  
Позиция 1 и Позиция 2

ПРИЛОЖЕНИЕ 10.1 БКТП

Приложение 4-4.1; 4.2; 4.3; 4.4; 4.5; 4.6; 4.7; 4.8





RESEARCH-DEVELOPMENT AND TESTING NATIONAL  
INSTITUTE FOR ELECTRICAL ENGINEERING

# ICMET CRAIOVA HIGH POWER DIVISION

HIGH POWER LABORATORY

“Ovidiu Rarinca”

200746-CRAIOVA, Blvd. DECEBAL No. 118A, ROMANIA  
Matriculation certificate: J16/312/1999, VAT number RO387 1599  
Phone: (351) 402 427; Fax: (251) 415482; (351) 404 890;  
E-mail: [lnp@icmet.ro](mailto:lnp@icmet.ro)

acreditat pentru  
INCERCARE



SR EN ISO/IEC 17025:2005  
CERTIFICAT DE ACREDITARE  
nr. LI 094/2010

## TEST REPORT No. 11400

**CUSTOMER:** “PAVEL and SONS electric” Ltd  
12 Madara Blvd. 9700 Shumen, Bulgaria

**MANUFACTURER:** “PAVEL and SONS electric” Ltd  
12 Madara Blvd. 9700 Shumen, Bulgaria

**TESTED PRODUCT:** 20/0.4 kV, 800 kVA Prefabricated Transformer  
Substation made of Reinforced Concrete

**REFERENCE STANDARD:** IEC 62271-202/2006 Annex A

**TEST PERFORMED:** Internal arc test

**TEST DATE:** 09.04.2012

**TEST RESULT:** Passed the test for IAC - B


Test Report has 23 pages and it is edited in 4 copies from which copy 1 for laboratory and copies 2, 3 and 4 for customer.

На основание чл. 2  
от ЗЗЛД

HIGH POWER DIVISION:



На основание чл. 2  
от ЗЗЛД




1. Results refer to test product only.
2. Publication or reproduction of the contents of this report in any other form unless its complete photocopying is not allowed without writing approval of division to which laboratory belongs to.
3. Accreditation of the laboratory or any of its Test Reports issued under accreditation regime do not constitute or do not imply themselves an approval of the product by the accreditation body.

**Content**

1.	Identification of the test product	3
2.	Technical characteristics established by producer	3
3.	Tests program	3
4.	Responsible for tests	3
5.	Present at the tests	3
6.	Test report documentation	3
7.	Data of testing and measuring circuit	4
8.	Values obtained on test	4
9.	Test results	5
	Photos	6
	Technical specification	8
	Drawings	10
	Oscillograms	22

ВЯРНО С  
ОРИГИНАЛА



**1. IDENTIFICATION OF APPARATUS**

Type	Substation	MV Switchgear (RMU Siemens)
Serial number/year	CCTS 20/0.4 kV/1x800 kVA	8DJH RRT
Technical specification/Drawing	12119/2012	CV 826345-00020/001/2012
Contract No.:	See page 8 and 9 / See pages 10 to 21	
Product receiving date:	705.2/8595/21.03.2012	
Product condition at receiving:	09.04.2012	
	New	

**2. TECHNICAL CHARACTERISTICS ESTABLISHED BY PRODUCER**

	Substation	MV Switchgear
Rated power	800 kVA	-
Rated voltage	20/0.4 kV	24 kV
Rated current	23.09/1154.7 A	630 A
Rated frequency	50 Hz	50 Hz
Rated short - time withstand current:		
- peak value	40 kA	40 kA
- r.m.s. value	16 kA	16 kA
Rated duration of short-circuit ( $t_k$ )	1 s	1 s
IAC Classification	B	AF
Internal fault current	16 kA	16 kA
Rated duration of internal fault current	1 s	1 s

**3. TESTS PROGRAM**

The internal arc test was performed on MV Switchgear (RMU Siemens) containing:

- Cell 1 Incoming / Outgoing;
- Cell 2 Incoming / Outgoing;
- Cell 3 Transformer protection.

3.1 Current calibration test.

3.2 Internal arc test with three phase arc initiation point inside of tank on terminals of Load Break Switch from cell 1

Arcing point was initiated by means of a copper wire having 0.5 mm diameter.

Test parameters were:  $I_p = 40$  kA,  $I_k = 16$  kA,  $t_k = 1$  s and three-phase applied voltage on the input terminals of cell 2.

The combined vertical and horizontal indicators were placed in front of the closed doors of MV compartment, transformers compartments, LV compartment and windows at 100 mm distance.

Tests are performed according to own procedure PT 03.07.

**4. RESPONSIBLE FOR TESTS:**

Eng. Ilie Sborva

**5. PRESENT AT THE TESTS:**


Mrs. Mile Dabeski, Oliver Mirchevski from EVN Macedonia

Mr. Krasimir Kalaydziev from EVN Bulgaria

Mr. Dimitar Dimitrov from "PAVEL and SONS electric" Ltd., Bulgaria

**6. TEST REPORT DOCUMENTATION**

Oscillograms	2 ;	Tables	3 ;
Photos	4 ;	Drawings	12.



7. DATA OF TESTING AND MEASURING CIRCUIT




Table 1

Number of phases	3	
Power supply / Connection	G3 / Δ	
Transformer / Ratio	TR 7, 8, 9 / 1.07	
Earthing	Power supply	-
	Apparatus	Net earthing connection
Reactor [Ω]	0.133	
Power factor	<0.15	
M1 - Test current - Rogowski coils 30 kA/V		
M4 - Power supply voltage - Voltage transformer 15000 V/100 V		
M6 - Test voltage - Voltage divider 120 kV/60 V		
M8 - Data acquisition system TRAS 1 - 16 bit, 16 channels		


8. INTERNAL ARC TEST

The test results are presented in table 2.

Table 2

Oscillogram No.	URS UST UTR [kV]	I <sub>pR</sub> I <sub>pS</sub> I <sub>pT</sub> [kA]	I <sub>tR</sub> I <sub>tR</sub> I <sub>tT</sub> [kA]	t <sub>f</sub> [sec.]	I <sub>t med</sub> [kA]	DURS DUST DUTR [V]	Remarks
82579/2012	6.1 6.1 6.1	40.5 - -	16.0 16.2 16.2	0.2	16.13	- - -	Current calibration
82580/2012	6.4 6.4 6.4	40.6 - -	16.6 16.1 16.4	1	16.36	450 552 510	Internal arc test for IAC-B

Measurements were performed with extended uncertainty of: 1% for voltage; 1.5% for current; 0.5% for time and the confidence level P = 95 %.



**8.1. Symbols used in tables and oscillograms**

- $I_R, I_S, I_T$  = Short-circuit current  
 $I_{pR}, I_{pS}, I_{pT}$  = Peak values of short-time withstand currents on the phases R, S, T.  
 $I_{tR}, I_{tS}, I_{tT}$  = R.m.s. values of short - time withstand currents on the phases R, S, T.  
 $t_t$  = The duration of short - circuit  
 $I_t$  med = Effective current mean value  
 $DURS, DUST, DUTR$  = Voltage drop on arc  
 $URS, UST, UTR$  = No-load applied voltage

**8.2 Opinions and interpretations**

1. Aspect of the prefabricated transformer substation and indicators in the test circuit before test are presented in photo 1 and 2.

2. Aspect of the prefabricated transformer substation and indicators in the test circuit after test are presented in photo 3 and 4.

3. The indicators for IAC-B were made of black cotton – interlining lawn (45 g/m<sup>2</sup>)

4. During the test:

- the doors of MV Switchgear and the doors Power Transformer compartment, LV compartment didn't open ;
- parts from the Substation didn't fly off;
- the indicators didn't ignite;
- the earthing connections are effective.

**8.3 Assessment of the test result**



Table 3

Criterion	Result
1. The doors, covers etc. correctly secured do not open	Fulfilled
2. No fragmentation of the enclosure occurs during test	Fulfilled
3. Arcing does not cause holes in the roof and in the accessible sides up to a height of 2 m	Fulfilled
4. Indicators do not ignite due to the effect of hot gases	Fulfilled
5. The enclosure remains connected to its earthing point	Fulfilled



**9. TEST RESULT: PASSED THE TEST**

ВЯРНО С  
ОРИГИНАЛА







Photos 1, 2 - Aspect of the prefabricated transformer substation and indicators in the test circuit before test



Photos 3, 4 - Aspect of the prefabricated transformer substation and indicators in the test circuit after test







## TECHNICAL SPECIFICATION

### PREFABRICATED TRANSFORMER SUBSTATION MADE OF REINFORCED CONCRETE

TYPE: CCTS 20/0.4kV 1x800kVA  
 PRODUCER: "PAVEL & SONS ELECTRIC" LTD., SHUMEN, BULGARIA  
 FACTORY NUMBER: 12119

CASING: THE CASING OF THE CONCRETE PREFABRICATED SUBSTATION IS MADE OF WATER-TIGHT REINFORCED CONCRETE B45;

1.1. MEASUREMENTS (ROOF INCLUDED):

L= 3200MM; B=2300MM; H=2600MM;

WEIGHT WITH TRANSFORMERS: 12 100KG;

EQUIPMENT:

2.1. EQUIPMENT ON THE MIDDLE VOLTAGE SIDE:  
 COMPLETE DISTRIBUTING DEVICE - 8DJH RRT SIEMENS, WHICH CONSISTS OF CABLE "IN", CABLE "OUT" AND "TRANSFORMER PROTECTION".

2.2. INTERCONNECTIONS 20 KV FROM MV SWITCHBOARD TO TRANSFORMERS NA2X(F)2Y  
 3x1x50MM<sup>2</sup>.

2.3. TRANSFORMER:

TRANSFORMER 20/0.4kV 800 kVA

DIMENSIONS:

L=1690MM.

W=950MM.

H=1300MM.

2.4. CONNECTING CABLE FROM TRANSFORMERS TO LV SWITCHBOARD -  
 NYY 3x(4x240MM<sup>2</sup>)+2x240MM<sup>2</sup>.

2.5. MAIN CIRCUIT - BREAKERS OF LV SWITCHBOARD - AUTOMATIC CIRCUIT - BREAKERS  
 NS 1250A "SCHNEIDER ELECTRIC".

2.6. TERMINALS OF LV SWITCHBOARD - VERTICAL SWITCH DISCONNECTOR WITH FUSES  
 MULTIVERT 630A - 5 PCS. "M.SCHNEIDER" AUSTRIA

2.7. COPPER BARS' SYSTEM:  
 DISTRIBUTING RIMS - COPPER BARS 80x10MM.  
 CONNECTION BETWEEN MAIN CIRCUIT - BREAKER AND DISTRIBUTING RIMS - COPPER BARS  
 50x15MM.

3. EARTHING INSTALATION:

INTERNAL CONNECTIONS - CONDUCTOR H07V-K 1x50MM<sup>2</sup>.

ВЯРТО С  
 ОРИГИНАЛ




Main office address: 9700 Shumen, Blvd 12 Madara; tel: +359 54 87 44 99; fax: +359 54 87 45 00

Sofia office address: 1000 Sofia Blvd 129 Vitoshka; tel: +359 2 952 24 05; fax: +359 2 952 67 20

e-mail: office@pavel-sons.com web: www.pavel-sons.com

Produce of concrete complete transformer substation, distribution panels and equipment for the power engineering



CONNECTION BETWEEN NEUTRAL COPPER BAR AND POTENTIAL COPPER BAR – CONDUCTOR H07V-K  
1X150MM<sup>2</sup>.  
CONNECTION TO EXTERNAL EARTHING CONTOUR –H07V-K 1X50MM<sup>2</sup>.

**RATINGS OF PREFABRICATED SUBSTATION:**

- RATED VOLTAGE ON MV SIDE – 24kV;
- OPERATED VOLTAGE ON MV SIDE – 20kV;
- RATED INSULATION LEVEL ON MV SIDE -50kV;
- RATED LIGHTNING IMPULSE WITHSTAND VOLTAGE ON MV SIDE-125kV;
- RATED VOLTAGE ON LV SIDE – 0.4kV;
- RATED INSULATION LEVEL ON LV SIDE -2,5kV;
- RATED NORMAL CURRENT OF MV BUSBAR-400A;
- RATED LIGHTNING IMPULSE WITHSTAND VOLTAGE ON LV SIDE- 5kV;
- RATED FEEDER CURRENT -630A;
- RATED FEEDER CURRENT FOR TRANSFORMER PANELS – 200A;
- MAIN CIRCUIT BREAKERS ON LV SWITCHBOARD-1250A;
- RATED SHORT TIME WITHSTAND CURRENT ON MV SIDE -20kA/1s;
- PEAK WITHSTAND RATED CURRENT – ON MV SIDE-50kA;
- SHORT TIME WITHSTAND CURRENT ON EARTHING CIRCUIT -16kA

DATE: 07.03.2012  
SHUMEN


PREPARED: ENG. D.  
CHECKED: ENG. B.

На основание чл. 2  
от ЗЗЛД

ВЯРНО С  
ОРИГИНАЛА

Page 2 of 2

Main office address: 9700 Shumen, Blvd 12 Madara; tel: +359 54 87 44 99; fax: +359 54 87 45 00  
Sofia office address: 1000 Sofia Blvd 129 Vitoshka; tel: +359 2 952 24 05; fax: +359 2 952 67 20  
e-mail: office@pavel-sps.com web: www.pavel-sps.com




- ⑤ Doors
- ⑧ Bayonet cable bushings HSI 150
- ⑩ Hole for emergency supply ED 90



High Power Laboratory (HPL)  
Date 09.04.2012

The apparatus under test has complied with the drawing  
Client: \_\_\_\_\_  
Signature: \_\_\_\_\_




PAVEL and SOVS electric' Ltd.  
Shumen city

CCTS  
20/0.4kV 800KVA

FACADES

На основание чл. 2 от ЗЗЛД



- ① Enclosure made of reinforced concrete
- ② MV switchboard with SF6
- ③ LV switchboard
- ④ Transformer
- ⑤ Doors
- ⑥ Cable 20 kV - NA2XS(F)2Y - 1x50 mm<sup>2</sup>
- ⑦ Cable NY-Y-0 3x(4x240)+2x240 mm<sup>2</sup>

The apparatus under test has complied with the drawing

Client: \_\_\_\_\_  
Signature: \_\_\_\_\_

PAVEL and SONS electric Ltd. Shumen city	
CCTS 20.0.4KV 800KVA	
1/4	
Plan view	


На основание чл. 2  
от ЗЗЛД



High Power Laboratory (HPE)  
Date 09.04.2012

ВЯРНО С  
ОРИГИНАЛА





- ① Enclosure made of reinforced concrete
- ② MV switchboard with SF6
- ③ LV switchboard
- ④ Transformer
- ⑤ Doors


The apparatus under test has complied with the drawing  
 Client: \_\_\_\_\_  
 Signature: \_\_\_\_\_

На основание чл. 2 от ЗЗЛД

Section A-A  
 МАХЕН ЕНЕРЖИЦИ  
 Power Laboratory (JMP)  
 19.04.2012



№	3/4	20/0.4KV 800KVA	CCTS
Client	"PAVEL and SONS electric" Ltd. Shumen city		
Sections	Sections		



The apparatus under test has complied with the drawing  
 Client: \_\_\_\_\_  
 Signature: \_\_\_\_\_

*Handwritten signature*

High Power Laboratory (LMP)  
 Date: 09.04.2012

PAVEL & SONS electric  
 Shuman city  
 Tel: 054 BT 4 93 33

scale	
sheet	4/4
DR	
CH	
QA	
APPVD	



На основание чл. 2 от ЗЗЛД

"PAVEL and SONS electric" Ltd.  
 Shuman city

CCTS  
 20/0.4kV 800kVA


Circuit diagram






- ① FRAME
- ② OUTSIDE OPENING DOORS/SASH
- ③ TRANSOM
- ④ SANDWICH PANEL / ALUM SHEETS+  
STYROFOAM+ALUM SHEETS /

The apparatus under test has complied with the drawing  
 Client: \_\_\_\_\_  
 Signature: \_\_\_\_\_



scale	1:10	"PAVEL and SONS electric" Ltd. Shumen city
sheet	1/4	
DRW	На основание чл. 2 от ЗЗЛД	CCTS 20/0.4kV 800kVA
CHK		
QA		
APPVD	Doors - MV switchboard	



High Power Laboratory (HPL)

Date 09.04.20



- ① FRAME
- ② OUTSIDE OPENING DOORS/SASH
- ③ TRANSOM
- ④ ALUMINIUM SHEETS
- ⑤ VENTILATION GRILL

The apparatus under test has complied with the drawing

Client: \_\_\_\_\_  
Signature: \_\_\_\_\_




"PAVLOV" and SONS electric" Ltd.  
Shumen city

scale	weight
1:16	
sheet	
2/4	


На основание чл. 2 от ЗЗЛД

CCTS  
20/0.4kV 800kVA

Doors LV switchboard







- ① FRAME
- ② OUTSIDE OPENING DOORS/SASH
- ③ TRANSOM
- ④ ALUMINIUM SHEETS

High Power Laboratory (LMP)  
 04.012

The apparatus under test has  
 complied with the drawing  
 Client:


ШУМЕН  
 87 44 95

		scale	weight	"VEL and SONS electric" Ltd. Shumen city
		1:16		
		sheet		
		3/4		CCTS 20/0.4kV 800kVA
DR		Doors - Transformer		High Power Laboratory (LMP)
CH				
QA				
APPVD				

На основание чл. 2  
 от ЗЗЛД

High Power Laboratory (LMP)

Date 04.04




- ① FRAME
- ② VENTILATION GRILL

The apparatus under test has complied with the drawing

Client:


Signature \_\_\_\_\_




ВЪРНО С РИГИНАЛА

AVEL and SONS electric\* Ltd.  
Shumen city

DR		scale	weight	
CH		1:16		
O.A.		sheet		
APPVD		4/4		
На основание чл. 2 от ЗЗЛД		CCTS		
		20/0.4kV 800kVA		
		Ventilation grill		





High Power Laboratory (LMP)  
Date: 08.06.2012

the apparatus under test has complied with the drawing

Client:




APS TAVEL and SONS electric Ltd. Shumen city

CCIS 2010.4KV 800KVA

Base Frame of RMU

На основание чл. 2 от ЗЗЛД

ITEM NO.	PART NUMBER	DESCRIPTION	QTY.
1	Laminar	Sheet 2mm	1
2	Laminar	Sheet 2mm	1
3	Laminar	Sheet 2mm	1
4	L 20x20 425	Cold Rolling L20x20 425	4
5	L 20x20 310	Cold Rolling L20x20 310	4
6	L 20x20 310	Cold Rolling L20x20 310	4
7	L 20x20 350	Cold Rolling L20x20 313	4
8	L 20x20 220	Cold Rolling L20x20 260	4
9	shina 40x4 65	Шина 40x4 65	4
10	L 40x40 1860	Профил L 40x40x4 1860	1
11	L 60x40 1860	Профил L 60x40x4 1860	1
12	L 40x40 860	Профил L 40x40x4 860	1
13	L 40x40 860	Профил L 40x40x4 860	1
14	L 40x40 852	Профил L 40x40x4 852	4
15	L 40x40 852	Профил L 40x40x4 852	2



High Power Laboratory (HPL)  
Date 09.04.2012

The apparatus under test has  
complied with the drawing  
Client: \_\_\_\_\_  
Signature \_\_\_\_\_




Scale	Weight	P.S. "PAVEL and SONS electric" Ltd. Shumen city
1:3	38.36	
Sheet	2/2	CCIS 20/10.4KV 800KVA
Date	12/2012	
DRAWN BY	11/2012	Base Frame of RMU
CHECKED BY		
APPROVED BY		


На основание чл. 2  
от ЗЗЛД

ВЯРНО С  
ОРИГИНАЛА

Wall Mounting Screw  
16 pcs HUS 7.5x60 - HILTI HUS System TKI 2500








High Power Laboratory (HPL)  
Date: 09.06.2012

The manufacturer under test has  
complied with the drawing  
Client: Signature



JPS TAVEL and SONS electric Ltd.  
Shumen city




На основание чл. 2  
от ЗЗЛД

ITEM NO.	PART NUMBER	DESCRIPTION	QTY.
1	NosachD	Horizontal Profile Up/Down	2
2	VodachR	Vertical Profile L/R	2
3	Mreja	Punched Net 3 x 5 mm, Δ = 1.5 mm	1

CCTS 20/0.4KV 800kVA

Ventilation grill

Sheet: 1/1  
Date: 09/2012  
DRAWN BY: [Signature]  
CHECKED BY: [Signature]  
APPROVED: [Signature]





ITEM NO.	PART NUMBER	DESCRIPTION	QTY.
1	Surme2PS		1
1.1		Шлиц 10 mm x 180 mm	1
1.2		ПЗЕ 15 x 15 x 2	120
1.3		ЛОМОРНИЦА 4 мм	-
2	DIN 963 - M5x35	Винт сребреник пров шлиц	1


Scale Weight Sheet  
1:1 0.34




1/1 CCTS 20/0.4 KV-800 kVA  
The certificate is under the  
control of the client.  
Client: Latch PS  
Signature: [Signature]

На основание чл. 2 от ЗЗЛД











RESEARCH-DEVELOPMENT AND TESTING NATIONAL  
INSTITUTE FOR ELECTRICAL ENGINEERING

# ICMET CRAIOVA HIGH POWER DIVISION

HIGH POWER LABORATORY  
"Ovidiu Rarinca"

200746-CRAIOVA, Blvd. DECEBAL No. 118A, ROMANIA  
Matriculation certificate: J16/312/1999, VAT number RO387 1599  
Phone: (351) 402 427; Fax: (251) 415482; (351) 404 890;  
E-mail: [imp@icmet.ro](mailto:imp@icmet.ro)

acreditat pentru  
INCERCARE



SR EN ISO/CEI 17025:2005  
CERTIFICAT DE ACREDITARE  
nr. LI 004/2010

## TEST REPORT No. 11413

**CUSTOMER:** "PAVEL and SONS electric" Ltd  
12 Madara Blvd. 9700 Shumen, Bulgaria

**MANUFACTURER:** "PAVEL and SONS electric" Ltd  
12 Madara Blvd. 9700 Shumen, Bulgaria

**TESTED PRODUCT:** 20/0.4 kV, 800 kVA Prefabricated Transformer  
Substation made of Reinforced Concrete

**REFERENCE STANDARD:** IEC 62271-202/2006 Annex A

**TEST PERFORMED:** Internal arc test

**TEST DATE:** 07.05.2012

**TEST RESULT:** Passed the test for IAC - A

Test Report has 23 pages and it is edited in 4 copies from which copy 1 for laboratory and copies 2, 3 and 4 for customer.


На основание чл. 2  
от ЗЗЛД

HIGH POWER DIVISION:

ICMET  
LABORATORUL  
PENTRU INCERCARE LA  
PUTERE  
"OVIDIU RARINCA"  
CRAIOVA  
07.05.2012

На основание чл. 2  
от ЗЗЛД

ВЪРНА  
ОРИГИНАЛА



1. Results refer to test product only.
2. Publication or reproduction of the contents of this report in any other form unless its complete photocopying is not allowed without writing approval of division to which laboratory belongs to.
3. Accreditation of the laboratory or any of its Test Reports issued under accreditation regime do not constitute or do not imply themselves an approval of the product by the accreditation body.

Content

1.	Identification of the test product	3
2.	Technical characteristics established by producer	3
3.	Tests program	3
4.	Responsible for tests	3
5.	Present at the tests	3
6.	Test report documentation	3
7.	Data of testing and measuring circuit	4
8.	Values obtained on test	4
9.	Test results	5
	Photos	6
	Technical specification	8
	Drawings	10
	Oscillograms	22

*[Handwritten signature]*

ВЯРНО С  
ОРИГИНАЛА



*[Handwritten signature]*

**1. IDENTIFICATION OF APPARATUS**

Type	Substation	MV Switchgear (RMU Siemens)
Serial number/year	CCTS 20/0.4 kV/1x800 kVA	8DJH RRT
Technical specification/Drawing	12119/2012	CV 829650-000020/001/2012
Contract No.:	See page 8 and 9 / See pages 10 to 21	
Product receiving date:	705.2/8604/25.04.2012	
Product condition at receiving:	07.05.2012	
	New	

**2. TECHNICAL CHARACTERISTICS ESTABLISHED BY PRODUCER**

	Substation	MV Switchgear
Rated power	800 kVA	-
Rated voltage	20/0.4 kV	24 kV
Rated current	23.09/1154.7 A	630 A
Rated frequency	50 Hz	50 Hz
Rated short - time withstand current:		
- peak value	40 kA	40 kA
- r.m.s. value	16 kA	16 kA
Rated duration of short-circuit ( $t_k$ )	1 s	1 s
IAC Classification	AB	AF
Internal fault current	16 kA	16 kA
Rated duration of internal fault current	1 s	1 s

**3. TESTS PROGRAM**

The internal arc test was performed on MV Switchgear (RMU Siemens) containing:

- Cell 1 Incoming / Outgoing;
- Cell 2 Incoming / Outgoing;
- Cell 3 Transformer protection.

3.1 Current calibration test.

3.2 Internal arc test with three phase arc initiation point inside of tank on terminals of Load Break Switch from cell 1.

Arcing point was initiated by means of a copper wire having 0.5 mm diameter.

Test parameters were:  $I_p = 40$  kA,  $I_k = 16$  kA,  $t_k = 1$  s and three-phase applied voltage of 6 kV on the input terminals of cell 2.

The Prefabricated Transformer Substation compartments doors were in the following condition:

- LV compartment – closed;
- Transformer compartment – closed;
- MV compartment – opened;
- MV switchgear (RMU Siemens) – closed.

The combined vertical and horizontal indicators were placed at the following distances:

- in front of MV switchgear at 300 mm,
- in front of the doors of Prefabricated transformer substation compartments at 100 mm;
- in front of the windows at 100 mm.

Tests are performed according to own procedure PT 03.07.

**4. RESPONSIBLE FOR TESTS:** Eng. Ilie Sboru

**5. PRESENT AT THE TESTS:** Mr. Dimitar Dimitrov from "PAVEL and SONS electric" Ltd., Bulgaria

**6. TEST REPORT DOCUMENTATION**

Oscillograms	2;	Tables	
Photos	4;	Drawings	12.

7. DATA OF TESTING AND MEASURING CIRCUIT




Table 1

Number of phases	3	
Power supply / Connection	G3 / Δ	
Transformer / Ratio	TR 7, 8, 9 / 1.07	
Earthing	Power supply	-
	Apparatus	Net earthing connection
Reactor	[Ω]	0.133
Power factor		<0.15
M1 - Test current – Rogowski coils 30 kA/V		
M4 - Power supply voltage - Voltage transformer 15000 V/100 V		
M6 - Test voltage – Voltage divider 120 kV/60 V		
M8 - Data acquisition system TRAS 1 - 16 bit, 16 channels		


8. INTERNAL ARC TEST

The test results are presented in table 2.

Table 2

Oscillogram No.	URS UST UTR [kV]	I <sub>pR</sub> I <sub>pS</sub> I <sub>pT</sub> [kA]	I <sub>tR</sub> I <sub>tR</sub> I <sub>tT</sub> [kA]	t <sub>t</sub> [sec.]	I <sub>t med</sub> [kA]	DURS DUST DUTR [V]	Remarks
83012/2012	6.1 6.1 6.1	- - 41.8	16.7 16.8 16.4	0.2	-	-	Current calibration
83013/2012	6.4 6.4 6.4	- - 40	16.6 16.6 16.3	1	16.5	460 590 490	Internal arc test for IAC-A

Measurements were performed with extended uncertainty of: 1% for voltage; 1.5% for current; 0.5% for time and the confidence level P = 95 %.



**8.1. Symbols used in tables and oscillograms** $I_R, I_S, I_T$  = Short-circuit current $I_{pR}, I_{pS}, I_{pT}$  = Peak values of short-time withstand currents on the phases R, S, T. $I_{tR}, I_{tS}, I_{tT}$  = R.m.s. values of short - time withstand currents on the phases R, S, T. $t_t$  = The duration of short - circuit $I_t$  med = Effective current mean value $D_{URS}, D_{UST}, D_{UTR}$  = Voltage drop on arc $U_{RS}, U_{ST}, U_{TR}$  = No-load applied voltage**8.2 Opinions and interpretations**

1. Aspect of the prefabricated transformer substation and indicators in the test circuit before test are presented in photo 1 and 2.

2. Aspect of the prefabricated transformer substation and indicators in the test circuit after test are presented in photo 3 and 4.

3. During the test:

- the doors of MV Switchgear didn't open;
- the doors of Power Transformer compartment and LV compartment didn't open ;
- parts from the Substation didn't fly off;
- the indicators didn't ignite;
- the earthing connections are effective.


**8.3 Assessment of the test result**


Table 3

Criterion	Result
1.The doors, covers etc. correctly secured do not open	Fulfilled
2. No fragmentation of the enclosure occurs during test	Fulfilled
3. Arcing does not cause holes in the roof and in the accessible sides up to a height of 2 m	Fulfilled
4. Indicators do not ignite due to the effect of hot gases	Fulfilled
5. The enclosure remains connected to its earthing point	Fulfilled


**9. TEST RESULT: PASSED THE TEST**

ВЯРНО С  
ОРИГИНАЛА







*Handwritten signature or initials, possibly 'E. J. M. 3'.*




Photos 1, 2 - Aspect of the prefabricated transformer substation and indicators in the test circuit before test





*Handwritten signature*




ОРИГИНАЛ

Photos 3, 4 - Aspect of the prefabricated transformer substation and indicators in the test circuit after test

ICMET ELECTRIC BULGARIA  
*Handwritten signature*

*Handwritten signature*





## TECHNICAL SPECIFICATION

### PREFABRICATED TRANSFORMER SUBSTATION MADE OF REINFORCED CONCRETE

TYPE: CCTS 20/0.4kV 1x800kVA  
 PRODUCER: "PAVEL & SONS ELECTRIC" LTD., SHUMEN, BULGARIA  
 FACTORY NUMBER: 12119

CASING: THE CASING OF THE CONCRETE PREFABRICATED SUBSTATION IS MADE OF WATER – TIGHT REINFORCED CONCRETE B45;

1.1. MEASUREMENTS ( ROOF INCLUDED ) :

L= 3200MM; B=2300MM; H=2600MM;  
 WEIGHT WITH TRANSFORMERS: 12 100KG;  
 EQUIPMENT:

2.1. EQUIPMENT ON THE MIDDLE VOLTAGE SIDE :  
 COMPLETE DISTRIBUTING DEVICE - 8DJH RRT SIEMENS, WHICH CONSISTS OF CABLE "IN", CABLE "OUT" AND "TRANSFORMER PROTECTION".

2.2. INTERCONNECTIONS 20 kV FROM MV SWITCHBOARD TO TRANSFORMERS NA2X(F)2Y 3x1x50MM<sup>2</sup>.

2.3. TRANSFORMER:  
 TRANSFORMER 20/0.4kV 800 kVA  
 DIMENSIONS:  
 L=1690MM.  
 W=950MM.  
 H=1300MM.

2.4. CONNECTING CABLE FROM TRANSFORMERS TO LV SWITCHBOARD – NYY 3x(4x240MM<sup>2</sup>)+2x240MM<sup>2</sup>.

2.5. MAIN CIRCUIT – BREAKERS OF LV SWITCHBOARD – AUTOMATIC CIRCUIT – BREAKERS NS 1250A "SCHNEIDER ELECTRIC".

2.6. TERMINALS OF LV SWITCHBOARD – VERTICAL SWITCH DISCONNECTOR WITH FUSES MULTIVERT 630A - 5 PCS. "M.SCHNEIDER" AUSTRIA

2.7. COPPER BARS' SYSTEM:  
 DISTRIBUTING RIMS – COPPER BARS 80x10MM.  
 CONNECTION BETWEEN MAIN CIRCUIT – BREAKER AND DISTRIBUTING RIMS – COPPER BARS 50x15MM.

3. EARTHING INSTALATION:

INTERNAL CONNECTIONS- CONDUCTOR H07V-K 1x50MM<sup>2</sup>.




Page 1 of 2

Main office address: 9700 Shumen, Blvd 12 Madara; tel: +359 54 87 44 99; fax: +359 54 87 45 00  
 Sofia office address: 1000 Sofia Blvd 129 Vitoshka; tel: +359 2 952 24 05; fax: +359 2 952 67 20  
 e-mail: office@pavel-sons.com; web: www.pavel-sons.com

Produce of concrete complete transformer substation, distribution panels and equipment for the power engineering





CONNECTION BETWEEN NEUTRAL COPPER BAR AND POTENTIAL COPPER BAR – CONDUCTOR H07V-K  
1x150MM<sup>2</sup>.

CONNECTION TO EXTERNAL EARTHING CONTOUR –H07V-K 1x50MM<sup>2</sup>.

**RATINGS OF PREFABRICATED SUBSTATION:**


- RATED VOLTAGE ON MV SIDE – 24kV;
- OPERATED VOLTAGE ON MV SIDE – 20kV;
- RATED INSULATION LEVEL ON MV SIDE -50kV;
- RATED LIGHTNING IMPULSE WITHSTAND VOLTAGE ON MV SIDE-125kV;
- RATED VOLTAGE ON LV SIDE – 0.4kV;
- RATED INSULATION LEVEL ON LV SIDE -2,5kV;
- RATED NORMAL CURRENT OF MV BUSBAR-400A;
- RATED LIGHTNING IMPULSE WITHSTAND VOLTAGE ON LV SIDE- 5kV;
- RATED FEEDER CURRENT -630A;
- RATED FEEDER CURRENT FOR TRANSFORMER PANELS – 200A;
- MAIN CIRCUIT BREAKERS ON LV SWITCHBOARD-1250A;
- RATED SHORT TIME WITHSTAND CURRENT ON MV SIDE -20KA/1s;
- PEAK WITHSTAND RATED CURRENT – ON MV SIDE-50KA;
- SHORT TIME WITHSTAND CURRENT ON EARTHING CIRCUIT -16KA

DATE: 07.03.2012  
SHUMEN

PREPARED: ENG. D  
CHECKED: ENG. B.

На основание чл. 2  
от ЗЗЛД

ВЯРНО С  
ОРИГИНАЛА




Main office address: 9700 Shumen, Blvd 12 Madara; tel: +359 54 87 44 99; fax: +359 54 87 45 00  
Sofia office address: 1000 Sofia Blvd 129 Vitosha; tel: +359 2 952 24 05; fax: +359 2 952 67 20  
e-mail: office@pavel-seos.com web: www.pavel-seos.com



High Power Laboratory  
Date: 2005

- ① Enclosure made of reinforced concrete
- ② MV switchboard with SF6
- ③ LV switchboard
- ④ Transformer
- ⑤ Doors
- ⑥ Cable 20 kV - NA2XS(F)2Y - 1x50 mm<sup>2</sup>
- ⑦ Cable NYU-0 3x(4x240)+2x240 mm<sup>2</sup>



The apparatus under test has  
complied with the drawing  
Client: \_\_\_\_\_  
Signature: \_\_\_\_\_

PAVEL and SONS electrics Ltd.  
Shumen city


CCTS  
2070.4kV 800kVA


1/4

Plan view

На основание чл. 2  
от ЗЗЛД

ВЯРНО С  
ОРИГИНАЛА







The apparatus under test has complied with the drawing  
 Client: \_\_\_\_\_  
 Signature: \_\_\_\_\_

На основание чл. 2 от ЗЗЛД


TRAVEL and SONS electric Ltd.  
 Shumen city

CCTS  
 2070.4KV 800kVA  
 FACADES

ДИПЛОМ  
 ПРИГЛАШАВА  
 БУЛГАРИЯ




- ① Enclosure made of reinforced concrete
- ② MV switchboard with SF6
- ③ LV switchboard
- ④ Transformer
- ⑤ Doors




Section A-A  
**ВЯРНО С  
 ОРИГИНАЛА**


The apparatus under test has  
 complied with the drawing




Client:	TRAVEL and SONS electric Ltd. Shumen city
Order No.:	123456789
Order Date:	3/4
Order Qty:	1
Order Price:	20/0.4KV 800KVA
Order Ref.:	CCTS
Order No.:	3/4
Order Date:	3/4
Order Qty:	1
Order Price:	20/0.4KV 800KVA
Order Ref.:	CCTS

На основание чл. 2  
 от ЗЗЛД








*Handwritten signature*

High Power Laboratory  
Date 7.05.2012




- ① FRAME
- ② OUTSIDE OPENING DOORS/SASH
- ③ TRANSOM
- ④ SANDWICH PANEL / ALUM SHEETS+  
STYROFOAM+ALUM SHEETS /

The apparatus under test has  
complied with the drawing  
Client:  
Signature




**ВЯРНО С  
ОРИГИНАЛА**

			scale	weight	"FAVEL and SONS electric" Ltd. Shumen city
			1:16	1/4	
			sheet		CCTS 20/0.4KV 800KVA
DRAWN	На основание чл. 2 от ЗЗЛД				Doors - MV switchboard
CHKD					
QA					
APPVD					



*Handwritten signature*






High Power Laboratory S.P.A.  
Date 7.05.2012



- ① FRAME
- ② OUTSIDE OPENING DOORS/SASH
- ③ TRANSOM
- ④ ALUMINIUM SHEETS
- ⑤ VENTILATION GRILL

The apparatus under test has complied with the drawing



ВЯТНО С  
ОРИГИНАЛ


"FAVEL" and SONS electric" Ltd.  
Shumen city


scale	weight
1:16	
sheet	
1/4	

На основание чл. 2  
от ЗЗЛД

CCTS  
20/0.4KV 800KVA

Doors - LV switchboard






High Power Laboratory (LHP)  
Date 7.05.2012


- ① FRAME
- ② OUTSIDE OPENING DOORS/SASH
- ③ TRANSOM
- ④ ALUMINIUM SHEETS

The apparatus under test has  
complied with the drawing  
Client:  
Signature:





ВЯРНО С  
ОРИГИНАЛА

		scale	weight	"PAVEL and SONS electric" Ltd. Shumen city
		1:16		
		sheet		CCTS 20/0.4kV 800kVA
		3/4		
На основание чл. 2 от ЗЗЛД				Doors - Transformer








- ① FRAME
- ② VENTILATION GRILL


The apparatus under test has complied with the drawing



Client:

Signature



		scale	weight	PAVEL and SONS electric" Ltd. Shumen city
		1:16		
		sheet		
		4/4	<b>CCTS</b> 20/0.4kV 800kVA	
DR	На основание чл. 2 от ЗЗЛД			Ventilation grill
CH				
QA				
APPVD				





High Power Laboratory  
Date 7.05.2012

The apparatus under test has complied with the drawing




Client: Signatures:

PPS PAVEL and SONS electric Ltd. Shumen city


CCTS 20/0.4KV 800KVA

Base Frame of RMU

На основание чл. 2 от ЗЗЛД




ITEM NO.	PART NUMBER	DESCRIPTION	QTY.
1	Laminiral	Sheet 2mm	1
2	Laminiral	Sheet 2mm	1
3	Laminiral	Sheet 2mm	1
4	L-20x20 425	Cold Rolling L20x20 425	4
5	L-20x20 310	Cold Rolling L20x20 310	1
6	Mirror L-20x20 310	Cold Rolling L20x20 310	1
7	L-20x20 350	Cold Rolling L20x20 313	1
8	L-20x20 220	Cold Rolling L20x20 260	1
9	Shina 40x4 65	Шина 40x4 65	4
10	L-40x40 1860	Прочерва L 40x40x4 1860	1
11	L-20x40 1860	Прочерва L 60x40x4 1860	1
12	L-40x40 860	Прочерва L 40x40x4 860	1
13	L-40x40 860	Прочерва L 40x40x4 860	1
14	L-40x40 852	Прочерва L 40x40x4 852	4
15	L-40x40 852	Прочерва L 40x40x4 852	2



Sheet mounting screw 6.3x32 - 8 pcs

RMU mounting - M8x30 - 23 pcs

Sheet mounting screw 6.3x32 - 8 pcs



The apparatus under test has complied with the requirements of the standard.


Client: Signature



High Power Laboratory (HPL) Date 7.05.2012

Wall Mounting Screw

16 pcs HUS 7.5x60 - HILTI HUS System TKI 2500




Scale: Weight: 1:3 38.36




Sheet CCTS 20/0.4kV 800kVA

Date: 11.03.12

Base Frame of RMU

На основание чл. 2 от ЗЗЛД






in apparatus under test has  
 complied with the drawing

Client

Signature



1:5

Sheet


1/1 CCTS 2010.4kV 800kVA

Ventilation grill

На основание чл. 2  
 от ЗЗЛД

ITEM NO.	PART NUMBER	DESCRIPTION	QTY.
1	NosachD	Horizontal Profile Up/Down	2
2	VodachR	Vertical Profile L/R	2
3	Mreja	Punched Net 3 x 5 mm, Δ = 1.5 mm	1





ITEM NO.	PART NUMBER	DESCRIPTION	QTY.
1	LatchPS	Latch P2S	1
1.1		Steel $\varnothing 10$ , L = 180 mm	1
1.2		Tube square 15 x 15 x 2	120
1.3		Sheet $\delta = 4$ mm	-
2	Bolt M5x35	DIN 963 - M5x35	1

Scale Weight  
1:1 0.34  
Sheet



На основание чл. 2  
от ЗЗЛД


TRAVEL and SCANS electric Ltd.  
Shumen city

CCTS 2010/04/14/1800/11413  
The operation under 11413  
complied with the drawing

Client's Signature

Иван Иванов  
СГОО "ТРАВЕЛ и СКАНС електрик"  
Шумен





Oscillogram No. 83012 / 2012


622.3 ms

50.00 ms/div


284.4 ms

Sweep#: 1

ВЯРНО С  
ОРИГИНАЛА








ВЪРНО С  
ОРИГИНАЛ

Oscillogram No. 83013 / 2012





RESEARCH-DEVELOPMENT AND TESTING NATIONAL  
INSTITUTE FOR ELECTRICAL ENGINEERING

# ICMET CRAIOVA ROMANIA

**"Ovidiu Rarinca" HIGH POWER LABORATORY- LMP**  
200515-CRAIOVA Calea Bucuresti Nr. 144 ROMANIA  
Phone: +40 351 402427; Fax:+40 351 404 890; +40 251 415 482  
E-mail: lmp@icmet.ro

4.3. ex.4



## TEST REPORT No. 9865 / April 26, 2007

SR EN ISO/CEI 17025:2001  
CERTIFICAT DE ACREDITARE  
Nr. 004-L

**Tested product:** 20/0.4 kV, 800 kVA Complete transformer substation

**Test:** Temperature-rise test and determination of thermal class


**Test method:** According to IEC 62271-202/2006, clause 6.3

**Test date:** April 26, 2007

**Test result:** Passed the test

*[Handwritten signature]*

На основание чл. 2  
от ЗЗЛД




На основание чл. 2  
от ЗЗЛД

**Test witness:** Eng. Velimir Dimitrov and Eng. Dimitar Donchev from Pavel & Sons

Report has 17 pages and it is edited in 4 copies from which 3 copies for customer.

**Note:**

1. Publication or reproduction of the contents of this report in any other form unless its complete photocopying is not allowed without laboratory and RENAR writing approval.
2. Results refer to test product only.
3. Accreditation of the laboratory or any of its Test Reports issued under accreditation regime do not constitute or do not imply themselves an approval of the product by RENAR which gave the accreditation or any other body.



*[Handwritten signature]*

TEST REPORT No. 9865

PAGE 2

**CUSTOMER:** PAVEL & SONS  
Central office: 9700, Shumen BULGARIA

**MANUFACTURER:** PAVEL & SONS  
Central office: 9700, Shumen BULGARIA

**IDENTIFICATION OF APPARATUS**

Type	Substation	Transformer
Serial number/Year	BM 01A31	TM800/20/0.4
Technical documentation	07057/2007	110365/2006
Drawing	-	
Order no.:	BM 01A31	
Product receiving date:	Contract No. 3266/ 28.02.2007	
Product condition at receiving:	April, 2007	
	New	

**PERFORMANCES ESTABLISHED BY PRODUCER**

	Substation	Transformer
Rated power	800 kVA	800 kVA
Rated voltage	20/0.4 kV	20/0.4 kV
Rated current	-	32/1155 A
Rated frequency	50 Hz	50 Hz
Short-circuit voltage		4.06 %
Connection		DYn5

**TEST PROGRAM**

One test to check the temperature-rise test of the transformer and the low voltage apparatuses from the substation.


The temperature rise test is performed at total losses of 10412 W up to the oil temperature stabilisation, followed by the heating at rated current  $I_n = 1155$  A for an hour.


Supply was made by copper flexible cables with  $S = 150$  mm<sup>2</sup> in low voltage panel at the output terminals of the fuses F1 to F5 (see drawing from page 10).

The temperature-rise test of the transformer outside of the substation was performed by supply the low voltage winding and short-circuit the high voltage winding.

**TEST REPORT DOCUMENTATION:** Diagrams 2 ; Tables 6 ;  
Photos 1 ; Drawings 8 ;

p183-00E





*Handwritten signature*

Fig. 1 – Three-phase supply circuit for temperature rise test

- G<sub>1</sub>, G<sub>2</sub>, G<sub>3</sub> - Generators
- CP - Connections panel
- TC<sub>1</sub>, TC<sub>2</sub>, TC<sub>3</sub> - Step down transformers
- 1 - Measurement point of current: 2000A/5 A current transformers
- TP - Test product

ВЯРНО С  
ОРИГИНАЛА



*Handwritten signature*

## TEST CONDITIONS AND CALCULATION RELATIONS OF TEMPERATURE-RISE

Table 1

Test stage	I	II
Load type	Loss (W)	Current / period (A / minute)
	10412	1155 / 60

Calculation relations (IEC 60076-2:1993, clause 5.4):

$$\theta = (R_2 / R_1) * (235 + \theta_1) - 235 \text{ - for copper winding}$$

$$\Delta\theta = \theta - \theta_a$$

$$\Delta\theta_u = \theta_u - \theta_a$$

where:

- $\theta$  - windings average temperature
- $R_1$  - windings resistance measured in cold condition
- $R_2$  - windings resistance measured at shutdown
- $\theta_1$  - environment temperature in cold condition
- $\theta_a$  - environment temperature at the end of temperature-rise test
- $\Delta\theta$  - windings temperature-rise
- $\theta_u$  - oil average temperature at the upper part
- $\Delta\theta_u$  - oil temperature-rise

## RESULTS OBTAINED AT TEST

## 1) Transformer's temperature-rise inside the substation

Table 2

Windings	Determined values						Specified values	
	$R_1$ ( $\Omega$ )	$\theta_1$ ( $^{\circ}\text{C}$ )	$R_2$ ( $\Omega$ )	$\theta_a$ ( $^{\circ}\text{C}$ )	$\Delta\theta$ ( $^{\circ}\text{C}$ )	$\Delta\theta_u$ ( $^{\circ}\text{C}$ )	$\theta$ ( $^{\circ}\text{C}$ )	$\theta_u$ ( $^{\circ}\text{C}$ )
HV	5.726	17	7.26	22	62,51	62,78	75	70
LV	$2.01 \times 10^{-3}$		$2.6 \times 10^{-3}$		68,97		75	


Measurements were performed with uncertainty of: 3 % for voltages; 3% for currents; 2.5% for time and the confidence level P = 95%.

where:

- HV - high voltage winding
- LV - low voltage winding

ВЯРНО С  
ОРИГИНАЛА

**Remarks:** Values of the measured resistances, calculated temperatures and temperature diagrams are presented in pages 4, 5, 6, 16, 17.



## MEASURED VALUES OF CURRENTS, LOSSES AND TEMPERATURES

Table 3

Time		Hour	12:00	13:00	14:00	15:00	16:00	17:00	18:00	18:01	19:01
Current on phase	$I_1$	A	1284	1267	1245	1222	1191	1180	1171	1157	1158
	$I_2$	A	1279	1264	1241	1190	1190	1178	1172	1157	1156
	$I_3$	A	1271	1258	1234	1187	1187	1179	1170	1151	1151
Average current	$I_m$	A	1278	1263	1240	1189	1189	1179	1171	1155	1155
Measured loss	$P_1$	W	3540	3540	3530	3522	3502	3495	3490	3090	3080
	$P_2$	W	3540	3530	3530	3524	3490	3480	3485	3080	3080
	$P_3$	W	3480	3470	3460	3430	3470	3440	3440	3042	3052
Total loss	$P_m$	W	10560	10540	10520	10476	10422	10415	10415	9212	9212
	$\theta_{a1}$	°C	19.67	20.38	20.96	21.33	21.56	21.85	22.01	22.01	22.02
	$\theta_{a2}$	°C	19.60	20.31	20.88	21.29	21.51	21.77	22.00	22.00	22.01
	$\theta_{a3}$	°C	19.55	20.26	20.86	21.27	21.48	21.73	21.94	21.92	21.96
	$\theta_a$	°C	19.61	20.32	20.90	21.30	21.52	21.79	21.98	21.98	22
	$\theta_u$	°C	72.11	78.34	81.16	83.10	83.55	83.76	84.07	84.07	84.06
	$\Delta\theta_u$	°C	52.5	58.02	60.26	61.80	62.09	62.07	62.09	62.09	62.06

Measurements were performed with uncertainty of: 5 % for powers; 3% for currents; 2.5% for time and the confidence level  $P = 95\%$ .

## Symbols used in table 3:

$\theta_{a1}$ ;  $\theta_{a2}$ ;  $\theta_{a3}$  - environment temperature in 3 measuring points

$\theta_a$  - environment average temperature:  $\theta_a = (\theta_{a1} + \theta_{a2} + \theta_{a3})/3$

## Values of the high and low voltage windings resistance measured after shutdown

The resistances of high and low voltage windings were measured in direct current for 10 minutes (one reading at each minute) using the ammeter-voltmeter method. The windings resistances determination at the time of shutdown ( $t_0$ ) was made by extrapolation from the resistances diagrams (see pages 16 and 17).

Table 4

Time	High voltage winding			Low voltage winding		
	$t$ [min]	$U_{HV}$ [V]	$I_{HV}$ [A]	$R_{HV}$ [ $\Omega$ ]	$U_{LV}$ [mV]	$I_{LV}$ [A]
1	6.95	0.96	7.24	26.26	10.12	2.595
2	6.92	0.958	7.22	26.16	10.10	2.59
3	6.88	0.956	7.2	26.01	10.08	2.58
4	6.86	0.955	7.18	25.85	10.04	2.575
5	6.84	0.954	7.17	25.75	10.02	2.57
6	6.82	0.952	7.16	25.6	10	2.56
7	6.79	0.951	7.14	25.5	9.98	2.555
8	6.76	0.949	7.12	25.42	9.97	2.55
9	6.73	0.948	7.1	25.35	9.96	2.545
10	6.72	0.948	7.09	25.27	9.95	2.54

Measurements were performed with uncertainty of: 2.5 % for resistances and the confidence level  $P = 95\%$ .

**Remark:** Currents and loss values were measured using class 0.2 apparatuses.



## 2) Low voltage equipment temperature-rise

Table 5

No.	Elements and temperature measuring points denominated in fig. 1	Temperature-rise [°C]			Admitted
		R	S	T	
1	Circuit breaker's terminals				70
	Input	53.66	55.09	54.37	
	Output	55.74	57.21	56.29	
2	General bar, fuses derivation junction	46.67	44.62	46.60	70
3	Fuses terminals				70
	Sig. F1 input	31.25	34.86	36.18	
	Sig. F2 output	34.13	35.14	38.28	
	Sig. F4 input	27.17	31.56	28.04	
	Sig. F4 output	26.64	31.38	32.32	
	Sig. F5 input	26.71	27.91	25.07	
	Sig. F5 output	28.70	29.88	27.06	
	Manual operating lever		14.32		25
	Accessible metal door		10.41		30
	Low voltage compartment environment		43.45		-

Measurements were performed with uncertainty of: 3 % for temperatures and the confidence level P = 95%.

**THERMAL CLASS DETERMINATION**

To assess the thermal class the following relations (IEC 62271-202:2006, clause 6.3) will be applied:

$$\Delta t_1 = t_{t1} - t_{a1},$$

$$\Delta t_2 = t_{t2} - t_{a2},$$

$$\Delta t = \Delta t_2 - \Delta t_1$$

where:

$t_{t1}$  - temperature of the transformer windings outside the substation,

$t_{a1}$  - environment temperature at the end of transformer temperature-rise test outside the substation,

$\Delta t_1$  - temperature-rise test of the transformer windings outside the substation,

$t_{t2}$  - temperature of the transformer windings inside the substation

$t_{a2}$  - environment temperature at the end of transformer temperature-rise test inside the substation

$\Delta t_2$  - temperature-rise test of the transformer windings inside the substation.

Table 6

	$\Delta t_1$ [°C]	$t_{t1}$ [°C]	$t_{a1}$ [°C]	$\Delta t_2$ [°C]	$t_{t2}$ [°C]	$t_{a2}$ [°C]	$\Delta t$ [°C]
HV winding	56.12	77.12	21	62.51	84.51	22	6.39
LV winding	60.94	81.94		68.97	90.97		8.03
Remarks:	These data are according to technical records made in the temperature-rise register on 25.04.2007			These data are according to table 2 of this Test Report			

Acceptance criterion:  $5 < \Delta t \leq 10 \text{ K} \Rightarrow \text{Class 10}$

**Remark:** Aspect of the substation in the test circuit is presented in photo 1.







Photo 1 – Aspect of the complete transformer substation in the test circuit

ВЯРНО С  
ОРИГИНАЛА




*[Handwritten signature]*




BM01A-31  
SHEET 1/2


Complete transformer substation  
made of reinforced concrete  
2000.4KV 800 KVA  
Part: architectural




roof made of reinforced concrete  
hydro-insulated with polyurethane compound




FACADE B



FACADE A



FACADE D





FACADE C

Complete transformer substation made of reinforced concrete 200-4kV 800 kVA	BM01A-31
Part: architectural	SHEET 2/2



ВЪРХО  
ОСМЪТ  
СЪНОВИ






Complete transformer substation  
made of reinforced concrete  
20/0 4kV 800 kVA

CIRCUIT DIAGRAM

**BM01A31**

SHEET 1/1

"Нова и енергия"ООО



BM01A-31E  
SHEET 1/5

Complete transformer substation  
made of reinforced concrete  
200.4KV/800 KVA  
Part: electrical





ВЪРНО С  
РИГИНАЛА







roof made of reinforced concrete  
hydro-insulated with polyurethane compound



- ① Corpus made of reinforced concrete B45
- ② Aluminium door
- ③ Ventilation grille
- ④ Holes for loading and unloading
- ⑤ Bayonet cable bushings snap-in system
- ⑥ Hole for L.V outgoing lines and ground connection.
- ⑦ Hole for emergency supply




*Handwritten signature*

Complete transformer substation made of reinforced concrete 200.4KV 800 kVA	BM01A-31E
Part: electrical	SHEET 2/5



- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6 Siemens 8DJ20 -
- ③ LV Switchboard
- ④ Transformer hermetic 20/0.4kV 800kVA
- ⑤ Aluminium door
- ⑥ Ventilation grille
- ⑦ Cabel 20 kV - 3x1x50mm2 NA2XS(F)2Y
- ⑧ Cabel 0.4kV - NYY 3x(4x240mm2)+2x240mm
- ⑨ Cable ends 20kV Raychem RSSS 5225




*Handwritten signature*

Complete transformer substation made of reinforced concrete 20/0.4kV 800 kVA Part: electrical	BM01A-31E
	SHEET 3/5



- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6
- ③ LV Switchboard
- ④ Transformer
- ⑤ Aluminium door
- ⑥ Bayonet cable bushings snap-in system
- ⑦ Cabel 20 kV - 3x1x50mm<sup>2</sup>
- ⑧ Cabel 0.4kV - 240MM<sup>2</sup>
- ⑨ Cable ends




A - A

*Handwritten signature*


ВЯРНО С  
ОРИГИНАЛА

BM01A-31E	Complete transformer substation made of reinforced concrete 200.4kV 800 kVA
SHEET 4/5	Part electrical



*Handwritten signature*


- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6
- ③ LV Switchboard
- ④ Transformer
- ⑤ Aluminium door
- ⑥ Cabel 20 kV - 3x1x50mm<sup>2</sup>
- ⑦ Cabel 0.4kV - 240mm<sup>2</sup>
- ⑧ Fuse switch disconnecter 630A.





C-C

ВЯРНО С  
ОРИГИНАЛА

BM01A-31E	Complete transformer substation made of reinforced concrete 20/0.4kV 800 kVA
SHEET 5/5	Part: electrical







2  
7.3  
7.2  
7.1

CHAS 7.20-2  
CHAS 7.20-2  
2  
RCHN = 7.20-2  
BULGARIA



4.4. 0x3



RESEARCH, DEVELOPMENT AND TESTING NATIONAL INSTITUTE FOR ELECTRICAL ENGINEERING



LIT

ICMET CRAIOVA ROMANIA HIGH VOLTAGE LABORATORY - LIT

200515 Craiova, Calea Bucuresti 144 Phone : 0351 - 404888, 0351 - 404889, 0351 - 402425, Fax: 0251 - 415482; 0351 - 404890

TEST REPORT No.41063 / 03.05.2007

- 1. Product: Prefabricated Substation 24 kV, 800 kVA type BM 01 A31  
Serial no. 07057
- 2. Tests: Dielectric tests according to IEC 62271 - 202 : 2006
  - Lightning impulse withstand voltage test
  - Power frequency voltage test
  - Tests to verify the degree of protection IP - 43
  - Measurement of partial discharge
- 3. Test order: 20499 / 23.04.2007 (Contract no.3266 / 28.02.2007)
- 4. Producer: Pavel & Sons
- 5. Customer: Pavel & Sons
- 6. Customer's address: Central office: 9700, Shumen - BULGARIA

*[Handwritten signature]*

На основание чл. 2 от ЗЗЛД

На основание чл. 2 от ЗЗЛД




ВЯРНО С ОРИГИНАЛА


- 7. The test report contains 14 pages.
- 8. The test report was edited in 4 ex.; 1 ex to LIT and 3 ex to customer.

CAUTION:

- a. The test result makes reference only to tested product .
- b. Integral reproduction of the test report is forbidden.
- c. Any part of this test report may be reproduced only with the accord of LIT and RENAR.
- d. Reports without original signatures are not valid.
- e. Laboratory accreditation or any of its test reports elaborated in accreditation conditions not constitute or imply, themselves, an approval of product by RENAR, which has accredited the test laboratory, or by any other organization.



*[Handwritten signature]*



LIT


## 1. Table of contents

	Page
Front sheet	1
1. Table of contents	2
2. Conclusions	2
3. Rating of the Prefabricated Substation	3
4. Mounting arrangement	3
5. Test procedures	3
6. Lightning impulse voltage test	4,5
7. Power frequency voltage test	6,7
8. Tests to verify the degree of protection	8
9. Measurement of partial discharge	9
10. Drawing: sheet 1/1 – circuit diagram	10
11. Drawing: sheet 4/5 - part: electrical	11
12. Drawing: sheet 5/5 - part: electrical	12
13. Pictures	13,14

ВЯРНО С  
ОРИГИНАЛА

## 2. CONCLUSIONS:

Prefabricated Substation 24 kV; 800kVA type BM 01 A31 is considered satisfactory.





LIT

**3. Ratings of the Prefabricated Substation**

Apparatus	: Prefabricated Substation
	24 kV; 20 / 0.4 kV; 800kVA
- type	: BM 01 A31
- manufacturing serial no.	: 07057
Manufacturer	: Pavel & Sons Ltd., Shumen Bulgaria
Rated voltage	: 20 kV
Rated insulation level	
- power frequency	: 50 kV <sub>r.m.s.</sub> , 50Hz, 1 min
- lightning impulse	: 125 kV <sub>peak</sub> , 1.2 / 50 μs
Rated current	: 400 - 1250 A

**4. Mounting arrangement**

Prefabricated Substation 24 kV; 20 / 0.4 kV 800 kVA, sheet 1/1 – circuit diagram, sheet 4/5 - part: electrical, sheet 5/5 - part: electrical drawings.

**5. Test standard:**

IEC 62271 – 202 : 2006; IEC 60694 : 2002; Technical Specification BM01 A31 no.1107 / 21.04.2007.

**6. Test procedures**

**6.1. Application of the test voltage**

To entrance in S2 of MV switchboard they were connected three MV cables by customer (see pictures from pages 13 and 14), where it was applied the specified voltage level. Disconnector S1 open, disconnector S2 and disconnector S3 closed. Test to earth and between phases: When voltage was applied to on phase, the other phases were earthed. During the test, the MV transformer ( 20 / 0.4 kV) were connected in the tested circuit and LV circuit breakers were in open position.


**6.2. Test with lightning impulse voltage**

Withstand voltage level  
3 impulses, for polarity (-), with specified level were applied.

**6.3. Power frequency voltage tests**

Withstand voltage test  
The specified voltage level was maintained for 60 s.

ВЯРНО С  
ОРИГИНАЛА





LIT

### 6. Lightning impulse voltage test

6.1. Reception date : 23.04.2007

6.2. Test date : 23.04.2007


6.3. Atmospheric conditions :

pressure	p = 1014 mbar
temperature	t = (14.7 ± 0.5) °C
absolute humidity	h = 34.4 %

6.4. Test voltage: 125 kV

6.5. Test standard: IEC 62271 – 202; IEC 60694 / 2002 subclause 6.2.6.2

6.6. Test circuit diagram and equipment used :



HVLIG - High Voltage Lightning Impulse Generator HV, no.5 - 1197, connection I (1x2)

Value of stage elements

$C_s = 0.576 \mu\text{F}$ ;  $R_s = 32.7 \Omega$ ;  $R_p = 115 \Omega$

D - Capacitor divider, dividing ratio  $k_{div} = 348$


DMD - Digital Measuring Device type TR – AS 100 – 10 / 4 Dr. Strauss, no.241, channel 3;

Uncertainty of measuring chain: The expanded uncertainty of measurements for the coverage factor  $k = 2$  (coverage probability appr. 95 %) equal with 1.2 % for peak value and 4.1 % for front and tail times (Calibration Certificate no.0049a / DKD – K – 18702 / 03.06).

EUT - Equipment Under Test.

Measuring uncertainty for the peak value of lightning impulse is: 1.7 %.

The uncertainty stated is expanded uncertainty obtained by multiplying the standard uncertainty by the coverage factor  $k = 2$ . The value of measurand lies within the assigned range of values with probability of 95 %.



*[Handwritten signature]*

*[Handwritten signature]*



6.7. Table with testing sequence and results

Test condition			Earthed connected to	Voltage applied to	Pol	Level of testing voltage [kV]	Test result
S1	S2	S3					
open	closed	closed	L2,L3	L1	Neg	125	Withstood 3 impulses
open	closed	closed	L1,L3	L2	Neg	125	Withstood 3 impulses
open	closed	closed	L1,L2	L3	Neg	125	Withstood 3 impulses

Legend: L1, L2, L3 – terminals.

Note: For terminal identification see drawing sheet 1/1 – circuit diagram from page 10.

6.8. Conclusion: The product passed the test.

6.9. Test responsible: En На основание чл. 2 от ЗЗЛД

ВЪРНО С  
ОРИГИНАЛА





LIT

### 7. Power frequency voltage test

7.1. Reception date : 24.04.2007


7.2. Test date : 24.04.2007

7.3. Atmospheric conditions :

pressure  $p = 1006 \text{ mbar}$   
 temperature  $t = (14.5 \pm 0.1) ^\circ\text{C}$   
 absolute humidity  $h = 43.7 \%$

7.4. Test standard: IEC 61330



7.5. Test circuit diagram and equipment used :



- Tr - Regulating transformer 380 V / 0 ÷ 500 V
- T - High voltage set up transformer 0.5 / 175 (350) kV 350 kVA
- DPV - Digital Peak Voltmeter type MU9, no.892204
- EUT - Equipment Under Test
- D - Capacitor divider 350 kV consists of: high voltage compressed gas capacitor type MCF 75/350P, no.853889 and low voltage arm type H90, no.898939

Measuring uncertainty is  $\pm 1.2 \%$ .

The reported uncertainty is an expanded uncertainty, based on a standard uncertainty multiplied by a coverage factor  $k = 2$ , providing a level of confidence of approximately 95 %.



Handwritten signature at the bottom of the page.





7.6. Table with testing sequence and results

Test condition			Earthed connected to	Voltage applied to	Level of testing voltage [kV]	Test result
S1	S2	S3				
open	closed	closed	L2,L3	L1	50	Withstood 60 sec
open	closed	closed	L1,L3	L2	50	Withstood 60 sec
open	closed	closed	L1,L2	L3	50	Withstood 60 sec

Legend: L1, L2, L3 – terminals.


Note: For terminal identification see drawing sheet 1/1 – circuit diagram from page 10.


7.7. Conclusion: The product passed the test.

7.8. Test responsible: Eng.

На основание чл. 2  
от ЗЗЛД

ВЯРНО С  
ОРИГИНАЛА





## 8. – VERIFICATION ON THE DEGREE PROTECTION IP – 43

8.1. Reception date of the product: 24.04.2007

8.2. Measurement date: 24.04.2007

8.3. Atmospheric conditions:  $p = 1006$  mbar;  $t = (14.5 \pm 0.1)$  °C;  $h = 43.7$  %

8.4. Test standard: CEI 60529 / 1999

### a. Verification of the first characteristic numeral, "4"

a.1. Protection against access to hazardous parts

a.2. Protection against the penetration of solid foreign objects

For a.1 were used the test access probe of 1 mm diameter and a length of 100 mm.  
For a.2 were used the object probe of 1 mm diameter.  
They did not penetrate the test object.

### b. Verification of the second characteristic numeral "3", against spraying water

b.1. Against spraying water at angle up to 60° on either side of the vertical.  
It was used the spray nozzle compliant with Fig.5 of IEC 60529.

The spraying time was of 7.5 min, because total area  $A_T = 7.5$  m<sup>2</sup>.


The debit was 10 l / min.

There was no ingress of water into the test object.

8.5. Conclusion: The product corresponding to the degree of protection IP – 43.

8.6. Test responsible: Eng.Gh. На основание чл. 2  
от ЗЗЛД





### 9. Measurement of partial discharge

9.1. Reception date : 24.04.2007

9.2. Test date : 25.04.2007

9.3. Atmospheric conditions :

pressure p = 1005.5 mbar  
 temperature t = (14.6 ± 0.1) °C  
 absolute humidity h = 45 %

9.4. Test standard: IEC 62271, IEC 60270, Specification ERP-15/01 / 11.01.2007 subclause 6.7.2.1;

9.5. Equipment used :

- Panel E12, 525V/85A of the LV installation of the HV Laboratory
- Coupling capacitor no.02: 500 pF/300kV
- Charge for calibration: 25 pC  
Calibrator type PET 2 -1, no.893534, Calibration Certificate DKD no.0085 / 20.03.2006.
- Measuring system: measuring impedance type LDM – 5/U (no.735 35 131) + wide band instrument type LDS – 6 (no.21543181), Calibration Certificate DKD no.0087/03.07.2006

9.6. Results:

Voltage [kV]	PD level (pC)		
	L1	L2	L3
24	8	9	8

During the tests was determined also the PD inception and extinction voltages on each phase.


Phase	PD inception voltage [kV]	PD extinction voltage [kV]
L1	15.6	13
L2	15.2	13.4
L3	15.8	13.7


Note: The PD measuring system was moved on each phase.

Measuring uncertainty for the PD measurement is: 0.5 pC + 0.04q (pC)  
The uncertainty stated is expanded uncertainty obtained by multiplying the standard uncertainty by the coverage factor k = 2 (coverage probability appr.95 %).

9.7. Conclusion: The product passed the test.


9.8. Test responsible: Eng. На основание чл. 2 от ЗЗЛД





LIT

MV Switchboard Siemens 20kV 8DJ20 sh.10



NA2XS(F)2Y 3x1x50mm<sup>2</sup>

TM 300 20/0.4

NY Y-0 3x(4x240)+2x240 mm<sup>2</sup>


2P E62N6A

NS 1250N Micrologic 2.0

TT1250/5A

interior light




0.4KV R,S,T,N Cu 80/10



ВЪРХО С  
125A

STH 3P

Fuse switch disconnecter 630A.



Complete transformer substation made of reinforced concrete 20/0.4kV 800 kVA	BM01A31
CIRCUIT DIAGRAM	SHEET 1/1
	"План и смон" ООИ


TEST REPORT No. 41063

20485 / 23.04.07



LIT


- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6
- ③ LV Switchboard
- ④ Transformer
- ⑤ Aluminium door
- ⑥ Bayonet cable bushings snap-in system
- ⑦ Cabel 20 kV - 3x1x50mm<sup>2</sup>
- ⑧ Cabel 0.4kV - 240MM<sup>2</sup>
- ⑨ Cable ends



A - A

ВЯРНО С  
ОРИГИНАЛА

*[Handwritten signature]*



Complete transformer substation  
made of reinforced concrete  
20/0.4kV 600 kVA


Part: electrical

BMOXA-37

SHEET 4/5



*[Handwritten signature]*




LIT

20133 / 22.07.07


20133 / 22.07.07

- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6
- ③ LV Switchboard
- ④ Transformer
- ⑤ Aluminium door
- ⑥ Cabel 20 kV - 3x1x50mm<sup>2</sup>
- ⑦ Cabel 0.4kV - 240mm<sup>2</sup>
- ⑧ Fuse switch disconnecter 630A.



*Handwritten signature*

ВЯРНО С  
ОРИГИНАЛА



BM01A-S7Z	Свързана трансформаторна станция сделана от армиран бетон 20/0,4kV 800 kVA
	Part: electrical

А. ДИВАНОВ  
ДИВАНОВ  
SONS


SHEET 5/5








TEST REPORT No. 41063

page 13



ВЯРНО С  
ОРИГИЧАЛ






ВЯРНО С  
ОРИГИНАЛА



*[Handwritten signature]*

Ex. 2  
4.5.



RESEARCH, DEVELOPMENT AND TESTING  
NATIONAL INSTITUTE FOR  
ELECTRICAL ENGINEERING

**ICMET CRAIOVA**

**HIGH VOLTAGE DIVISION - HVD**

**Low Voltage Laboratory**

Calea București No.144, 200515 Craiova, ROMANIA

Phone: + 40 0351 402425, 404888; Fax: + 40 0251 415482, 0351 404890

www.icmet.ro, e-mail: market@icmet.ro; ljt@icmet.ro

**TEST REPORT**

**Nr. 41064 / 24.04.2007**

- 1. Test product: 24kV, 800VA Prefabricated Substation  
Type BM01A31, Serial no.07057
- 2. Tests: I. Dielectric tests on auxiliary and control circuit  
II. Withstand of the enclosure against mechanical stress
- 3. Test order: Contract No. 3266 / 28.02.2007
- 4. Client: PAVEL & SONS
- 5. Client address: Central office 9700, Shumen, BULGARIA
- 6. Manufacturer: PAVEL & SONS
- 7. Test responsible: Eng. На основание чл. 2  
от ЗЗЛД  
Eng. На основание чл. 2  
от ЗЗЛД

На основание чл. 2  
от ЗЗЛД

- 8. The report contains 3 pages.
- 9. The report is edited in 3 copies: 2 copies for the client and 1 copy for HVD

ВЕРНО С  
ОРИГИНАЛ

**WARNINGS:**

- a. Test results refer to the equipment under test mentioned at point 1, only;
- b. The integral reproduction of the present report is forbidden;
- c. Partial reproduction of the present report is only allowed with prior written consent of HVD;
- d. All signatures of the present report are originals.



**I – DIELECTRIC TESTS ON AUXILIARY AND CONTROL CIRCUIT**

1. Reception product date: 24.04.2007
2. Test date: 24.04.2007
3. Test standard: IEC 61330:1995
4. Atmospheric conditions:  $t = 18^{\circ}\text{C}$ , RH = 53 %
5. Equipment and apparatus used:
- Impulse generator type SIP 01, serial no. 620090, manufactured by RFT Germany, CE no. 0088/26.10.2006, expanded uncertainty  $U=2,2\%$  for coverage factor  $k=2$
  - Impulse generator type SIP 01, serial no. 620091, manufactured by RFT Germany, CE no. 0089/26.10.2006, expanded uncertainty  $U=2,3\%$  for coverage factor  $k=2$
  - Thermohigrometer type HD 100, serial no. 06102404, manufactured by KIMO, France, CE no.4.8-11-06-025/13.11.2006, expanded uncertainty  $U=0,3^{\circ}\text{C}$  for temperature measurement and  $U=2\%$  for relative humidity for coverage factor  $k=2$ .

**6. Procedure**

Dielectric tests on auxiliary and control circuits are performed according IEC 61330:1995, subclause 6.1.2 and consists in the following tests:

**a) Impulse voltage withstand test**

The impulse test voltage of 5kV, 1,2/50 $\mu\text{s}$  was applied three times for each polarity at intervals of 1s minimum.

The test voltage is applied as follows:

- between all poles connected together and the earth;
- between each pole and the others poles connected together and to the earth.

**b) Power frequency withstand test**

The power frequency test voltage of 2,5kV, 1 min was applied as follows:

- between all poles connected together and the earth;
- between each pole and the others poles connected together and to the earth.

**7. Results**

There were not disruptive discharges during the tests. The product withstood the test.



**II - WITHSTAND OF THE ENCLOSURE AGAINST MECHANICAL STRESS**

1. Reception product date: 24.04.2007
2. Test date: 24.04.2007
3. Test standard: IEC 61330:1995
4. Atmospheric conditions:  $t = 18^{\circ}\text{C}$ ,  $u_r = 53\%$
5. Equipment and apparatus used:
  - Pendulum hammer, manufacturer ICMET according IEC 60068-2-75:1997, serial no.3, CE no.Dj 06-3061545/2006, expanded uncertainty  $U=0,75\%$  for coverage factor  $k=2$
  - Thermohigrometer type HD 100, series 06102404, manufactured by KIMO, France, CE no.4.8-11-06-025/13.11.2006, expanded uncertainty  $U=0,3^{\circ}\text{C}$  for temperature measurement and  $U=2\%$  for relative humidity for coverage factor  $k=2$

**6. Procedure**

The mechanical impact tests were performed according IEC 61330:1995, subclause 6.6.

The product was visually examined before the tests.



The impact energy was 20 J, produced by a pendulum hammer with an equivalent mass of  $5\text{kg} \pm 5\%$  and the height of fall  $400\text{mm} \pm 1\%$ .

Three blows were applied on each access door, ventilation openings and covers of the enclosure to points that are likely to be the weakest points.

After the tests, the enclosure did not present any breaks or deformations which could affect the normal function of the equipment.

**7. Result**

The product withstood the mechanical impact test.

O C  
HAAA





RESEARCH-DEVELOPMENT AND TESTING NATIONAL  
INSTITUTE FOR ELECTRICAL ENGINEERING

# ICMET CRAIOVA ROMANIA

**"Ovidiu Rarinca" HIGH POWER LABORATORY- LMP**  
200515-CRAIOVA Calea Bucuresti Nr. 144 ROMANIA  
Phone: +40 351 402427; Fax:+40 351 404 890; +40 251 415 482  
E-mail: lmp@icmet.ro

INCERCARE



SR EN ISO/CEI 17025:2001  
CERTIFICAT DE ACREDITARE  
Nr. 004 - L

## TEST REPORT No. 9866 / April 28, 2007

**Tested product:** 20/0.4 kV, 800 kVA Complete transformer substation



**Test:** Short-time and peak withstand current test on earthing circuit  
Functional tests

**Test method:** According to IEC 62271-202/2006, clause 6.4 and 6.5

**Test date:** April 28, 2007

**Test result:** Passed the test

На основание чл. 2  
от ЗЗЛД



Responsibility for test  
Eng. I

На основание чл. 2  
от ЗЗЛД

**Test witnesses:** Eng. Velimir Dimitrov and Eng. Dimitar Donchev from Pavel & Sons

Report has 14 pages and it is edited in 4 copies from which 3 copies for customer.

**Note:**

1. Publication or reproduction of the contents of this report in any other form unless its complete photocopying is not allowed without laboratory and RENAR writing approval.
2. Results refer to test product only.
3. Accreditation of the laboratory or any of its Test Reports issued under accreditation regime do not constitute or do not imply themselves an approval of the product by RENAR which gave the accreditation or any other body.

P101-01ae



TEST REPORT No. 9866

PAGE 2

**CUSTOMER:**

**PAVEL & SONS**

Central office: 9700, Shumen BULGARIA

**MANUFACTURER:**

**PAVEL & SONS**

Central office: 9700, Shumen BULGARIA

**IDENTIFICATION OF APPARATUS**

	Substation	Transformer
Type	BM 01A31	TM800/20/0.4
Serial number/Year	07057/2007	110365/2006
Technical documentation Drawing	-/BM 01A31	
Order no.:	Contract No. 3266/ 28.02.2007	
Product receiving date:	April, 2007	
Product condition at receiving:	New	

**PERFORMANCES ESTABLISHED BY PRODUCER**


	Substation	Transformer
Rated power	800 kVA	800 kVA
Rated voltage	20/0.4 kV	20/0.4 kV
Rated current	-	32/1155 A
Rated frequency	50 Hz	50 Hz
Short-circuit voltage		4.06 %
Connection		DYn5

**TEST PROGRAM**

I. One single phase short-time withstand current and peak withstand current test on earthing connections at parameters:  $I_p = 40 \text{ kA}$ ,  $I_k = 16 \text{ kA}$ ,  $t_k = 1 \text{ s}$ .

II. Functional tests.

1. Operation of the switchgear and controlgear;
2. Mechanical operation of substation doors;
3. Replacement of the fuses;
4. Operation of the transformer tap-changer;
5. Cleaning of ventilation grid.




**TEST REPORT DOCUMENTATION:**


Oscillograms  
Photos

1; Tables  
1; Drawings

2;  
8;

p183-00E






- |                                      |                                  |
|--------------------------------------|----------------------------------|
| T - Power transformer                | Sk - 12kV making switch          |
| G - short-circuit generator          | XR - Reactor                     |
| Rk - 6kV circuit breaker             | TC - Shock step down transformer |
| Ip - 12kV protection circuit breaker | M1-M7 - Measuring points         |
| Sc - 6kV making switch               | O - Apparatus to be tested       |

### DATA OF TESTING AND MEASURING CIRCUIT

Table 1

Test	Short-time withstand current and peak withstand current test	
Phases number	2	
Source / connection	G3/Y	
Transformer /Rate	TC 8 / 20	
Earthing	Source	-
	Apparatus	Net earthing connection
Reactor	[Ω]	2
Power factor		< 0.15
M6 - Source voltage - Voltage transformer 15000/ 100V		
M1 - Apparatus current - Shunt 70 kA / 1.75 V		

ВЯРНО С  
ОРИГИНАЛА



**1. TEST ON EARTHING CONNECTIONS**

Table 2

Oscillogram No.	Ip [kA]	It [kA]	tt [sec]	It equiv.*tk [kA]	Remarks
68773/2007	41.1	17.1	0.95	16.66	Test on earthing circuit

Measurements were performed with uncertainty of: 1% for voltage; 1% for current; 0.5% for time and the confidence level P = 95 %.

**SYMBOLS USED IN TABLES AND OSCILLOGRAMS**

- I = Short-circuit current  
 Ip = Peak value of short - circuit withstand current  
 It = R.m.s. value of short - circuit withstand current  
 tt = The duration of short - circuit  
 U0 = Apparatus voltage  
 Us = Source voltage  
 It equiv.\*tk = Equivalent value of short-time withstand current on tk = 1 s, calculated as follows:

$$It \text{ equiv.} * tk = It * \sqrt{\frac{t_l}{t_k}}$$

Remark:

The earthing circuit did not interrupt.

**2. FUNCTIONAL TESTS**

The following activities were performed:

1. A manual close open operation of the switchgears was performed. No manifestation.
2. Substation doors have been closed and opened. No manifestation.
3. The fuses were removed and put back. No manifestation.
4. Transformer tap-changer worked correctly. No manifestation.
5. The ventilation grid was clean.

ВЯРНО С  
ОРИГИНАЛА






Photo 1 – Aspect of the complete transformer substation in the test circuit

ВЯРНО С  
ОРИГИНАЛА



*[Handwritten signature]*




BM01A-31
Complete transformer substation made of reinforced concrete 200.4KV 800 KVA Part: architectural




SHEET 1/2


*Handwritten signature*




roof made of reinforced concrete  
hydro-insulated with polyuretane compound




FACADE B



FACADE A



FACADE D




FACADE C


Complete transformer substation made of reinforced concrete 2000.4kV 600 KVA	BM01A-31
Part: architectural	SHEET 2/2



БЪЛГАРСКО  
ОФИЦИАЛНО




*Handwritten signature*



*Handwritten signature*

ВЯРНО С  
ВЪВЕДЕНА



Complete transformer substation  
made of reinforced concrete  
20/0.4kV 800 kVA


CIRCUIT DIAGRAM

BM01A31

SHEET 1/1

Улица "Св. Кирил и Методий" 0001





Complete transformer substation  
made of reinforced concrete  
200.4KV 800 kVA  
Part: electrical




BM01A-31E


SHEET 1/5

*Handwritten signature*


СТАНДАРТ  
БЪЛГАРИЯ



roof made of reinforced concrete  
hydro-insulated with polyurethane compound




ΦΑΣΑΔΑ Α




ΦΑΣΑΔΑ Β

- ① Coprus made of reinforced concrete B45
- ② Aluminium door
- ③ Ventilation grille
- ④ Holes for loading and unloading
- ⑤ Bayonet cable bushings snap-in system
- ⑥ Hole for LV outgoing lines and ground connection.
- ⑦ Hole for emergency supply



ΦΑΣΑΔΑ Σ



ΦΑΣΑΔΑ Δ

Complete transformer substation made of reinforced concrete 200.4KV 600 KVA	ΒΜ01Α-31Ε
Part electrical	SHEET 2/5



ΒΥΓΓΙΟ Ο  
ΟΡΓΑΝΙΣΜΟΣ


ΦΥΣΙΚΩΝ ΚΑΙ ΧΗΜΙΚΩΝ ΕΡΕΥΝΩΝ

ΕΠΙΧΕΙΡΗΣΙΑΚΟ ΚΕΝΤΡΟ

ΑΘΗΝΑ

*Handwritten signature*


- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6 Siemens 8DJ20 -
- ③ LV Switchboard
- ④ Transformer hermetic 20/0.4kV 800kVA
- ⑤ Aluminium door
- ⑥ Ventilation grille
- ⑦ Cabel 20 kV - 3x1x50mm<sup>2</sup> NA2XS(F)2Y
- ⑧ Cabel 0.4kV - NYY 3x(4x240mm<sup>2</sup>)+2x240mm
- ⑨ Cable ends 20kV Raychem RSSS 5225



Complete transformer substation made of reinforced concrete 20/0.4kV 800 kVA Part: electrical	BM01A-31E
	SHEET 3/5




ВЯРНО  
ОРИГИНАЛ



*Handwritten signature*

*Handwritten signature*


- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6
- ③ LV Switchboard
- ④ Transformer
- ⑤ Aluminium door
- ⑥ Bayonet cable bushings snap-in system
- ⑦ Cabel 20 kV - 3x1x50mm<sup>2</sup>
- ⑧ Cabel 0.4kV - 240mm<sup>2</sup>
- ⑨ Cable ends



A - A


ВАРНО  
ОРИГИНАЛ

Complete transformer substation made of reinforced concrete 20/0.4KV 800 KVA Part: electrical	BM01A-31E
	SHEET 4/5



*Handwritten signature*


- ① Corpus made of reinforced concrete B45
- ② MV switchboard with SF6
- ③ LV Switchboard
- ④ Transformer
- ⑤ Aluminium door
- ⑥ Cabel. 20 kV - 3x1x50mm<sup>2</sup>
- ⑦ Cabel 0.4kV - 240MM<sup>2</sup>
- ⑧ Fuse switch disconnecter 630A.




C-C

ВЯРНО С  
ОРИГИНАЛ

Complete transformer substation made of reinforced concrete 20/0.4KV 600 KVA Part: electrical	BM01A-31E
	SHEET 5/5



*Handwritten signature*



Oscillogram No. 68773 / 2007

ВЯРНО С  
ОРИГИНАЛА



*Handwritten signature*

*Handwritten signature*

47



RESEARCH, DEVELOPMENT AND TESTING NATIONAL INSTITUTE FOR ELECTRICAL ENGINEERING

INCERCARE



SR EN ISO/CEI 17025:2005 CERTIFICAT DE ACREDITARE Nr. 450 - L

ICMET CRAIOVA

HIGH VOLTAGE DIVISION - HVD

ELECTROMAGNETIC COMPATIBILITY LABORATORY - EMC Laboratory

Calea Bucuresti Nr. 144, 200515 Craiova, ROMANIA Phone: + 40 351 402425, 404888, 404889; Fax: + 40 251 415482, 351 404890 www.icmet.ro, e-mail: market@icmet.ro

TEST REPORT

No. 41037 / 29.04.2007

- 1. Customer: Pavel & Sons
2. Customer's address: Central office: 9700, Shumen - BULGARIA
3. Manufacturer: Pavel & Sons
4. Manufacturer's address: Central office: 9700, Shumen - BULGARIA
5. EUT: Prefabricated Substation 24kV, 800kVA type BM 01 A31, Serial no. 07057
6. Tests: - Measurement of electric field strength - Measurement of magnetic field strength
7. Test date: 25.04.2007, 27.04.2007
8. Test result: RESULTS MADE KNOWN
9. The Test Report contains 6 pages and was edited in 4 copies of which 3 copies for Customer.

Head of Laboratory,


На основание чл. 2 от ЗЗЛД

Test witnessed by

Eng. На основание чл. 2 от ЗЗЛД

Head of High Voltage Division,

На основание чл. 2 от ЗЗЛД



CAUTIONS:

- a. The results refer to test product only.
b. Publication or reproduction of the content of this report in any other form unless its complete photocopying is not allowed without the written approval of the division the laboratory belongs to.
c. Accreditation of the Laboratory or any of its Test Reports issued in accreditation regime do not constitute or imply, themselves, an approval of the product by the accreditation body







Contents

1. General information about EUT.....	3
1.1. Description of the EUT.....	3
1.2. Technical data.....	3
1.3. Operating modes used for the test.....	3
2. Measuring results.....	3
2.1. Results of the electric field strength measurement.....	3
2.2. Results of the magnetic field strength measurement.....	4
3. Appendix.....	5

ВАРНО С  
ОРИГИНАЛ



**1. General information about EUT****1.1 Description of the EUT:**

Type of EUT: Prefabricated Substation 24 kV; 800kVA  
 Model: BM 01 A31  
 Serial number: 07057

**1.2 Technical data:**

Rated voltage: 24 kV  
 Rated current: 400 - 1250 A  
 Dimensions: 3000 x 1900 x 2600 mm

**1.3 Operating modes used for the test:**

- 1.3.1 During the measurement the EUT was supplied at rated voltage.  
 1.3.2 The measurement was performed during the temperature rise test.

**2. Measuring results****2.1 Results of the electric field strength measurement****General information about the test:**

Tested by:	Eng. Cătălin Vărgatu
Test date:	25.04.2007

**Instruments:**

Description	Manufacturer	Type	Serial
EM Field analyzer	Narda Safety Test Solution GmbH, Germany	EFA-300	P/N 2245/30 S/N S-0007
E-Field Unit (EFA-300)	Narda Safety Test Solution GmbH, Germany	BN 2245/90.31	P-0003

**Environmental conditions:**

Parameter	Rated value	Measured value
Ambient temperature:	15 °C + 35 °C	(14.6 ± 0.1) °C
Atmospheric pressure:	860 + 1060 mbar	1006.1 mbar
Relative Humidity:	30 % + 60 %	45 %

**Test plan:**

Test set-up:	The equipment was placed in the HV Hall with all doors closed, see figure 2 of this test report, page 5.
Operating modes:	According 1.3.1
Distance between EUT and EMR 20:	1 m

**Test procedure:**

It was measured the electric field strength using the EFA 300 EM field analyzer and E-Field unit.  
 The measurement was performed on each side of the EUT.  
 The maximum value obtained was 15.1 V/m.

**Result:** The maximum value of electric field strength measured was 15.1 V/m

The measurement uncertainty is ± 1.5 V/m. The reported uncertainty is an expanded uncertainty, based on a standard uncertainty multiplied by a coverage factor  $k = 2$ , providing a confidence level of approximately 95 %.

**2.2 Results of the magnetic field strength measurement****General information about the test:**

Tested by:	Eng. Cătălin Vărgatu
Test date:	27.04.2007

**Instruments:**

Description	Manufacturer	Type	Serial
EM Field analyzer	Narda Safety Test Solution GmbH, Germany	EFA-300	P/N 2245/30 S/N S-0007

**Environmental conditions:**

Parameter	Rated value	Measured value
Ambient temperature:	15 °C + 35 °C	20 °C
Atmospheric pressure:	860 + 1060 mbar	1009 mbar
Relative Humidity:	30 % + 60 %	43 %

**Test plan:**

Test set-up:	Temperature rise test, see figure 3 of this test report, page 6.
Operating modes:	According 1.3.2
Points of measurement:	See the following scheme.
Heights of points:	1,2,3,5,6,8: 1500 mm 4,7: 1800 mm

**Test procedure:**

It was measured the magnetic field strength using the EFA-1 meter.




Fig. 1 Points of measurement

The results of the measurement are shown in the following table:

Point	Level [μT]	Point	Level [μT]	Point	Level [μT]	Point	Level [μT]
1	13,92	3	21,45	5	91,23	7	13,67
2	25,87	4	76,54	6	11,25	8	22,63

**Result:** The maximum value of magnetic field strength measured was 91.23 μT and it was obtained in the point number 5 shown on the above scheme.

The measurement uncertainty is ± 0.01 μT. The reported uncertainty is an expanded uncertainty, based on a standard uncertainty multiplied by a coverage factor  $k = 2$ , providing a confidence level of approximately 95 %.



3. Appendix





Fig. 2 Test set-up for electric field strength measurement

ВЯРНО С  
ОРИГИНАЛА







Fig. 3 Test set-up for measurement magnetic field strength

ВЯРНО С  
ОРИГИНАЛА



4.8



RESEARCH-DEVELOPMENT AND TESTING NATIONAL  
INSTITUTE FOR ELECTRICAL ENGINEERING

# ICMET CRAIOVA HIGH POWER DIVISION

HIGH POWER LABORATORY

"Ovidiu Rarinca"

200746-CRAIOVA, Blvd. DECEBAL No. 118A, ROMANIA  
Matriculation certificate: J16/312/1999, VAT number RO387 1599  
Phone: (351) 402 427; Fax: (251) 415482; (351) 404 890;  
E-mail: [hyp@icmet.ro](mailto:hyp@icmet.ro)

acreditat pentru  
INCERCARE



SR EN ISO/CEI 17025:2005  
CERTIFICAT DE ACREDITARE  
nr. LI 004/2010

## TEST REPORT No. 11202

**CUSTOMER:** "PAVEL and SONS electric" Ltd  
12 Madara Blvd. 9700 Shumen, Bulgaria

**MANUFACTURER:** "PAVEL and SONS electric" Ltd  
12 Madara Blvd. 9700 Shumen, Bulgaria

**TESTED PRODUCT:** 20/0.4 kV, 1250 kVA Prefabricated Transformer Substation

**REFERENCE STANDARD:** IEC 62271-202/2003, Annex A

**TEST PERFORMED:** Internal arc test

**TEST DATE:** 29.07.2011

**TEST RESULT:** Passed the test


*Handwritten signature*

Test Report has 17 pages and it is edited in 4 copies from which copy 1 for laboratory and copies 2, 3 and 4 for customer.

**HEAD OF HIGH POWER DIVISION:**

Dr. Eng. C


На основание чл. 2  
от ЗЗЛД



**HEAD OF LABORATORY:**


Eng. C

На основание чл. 2  
от ЗЗЛД



**DATE OF ISSUE:** 05.08.2011

1. Results refer to test product only.
2. Publication or reproduction of the contents of this report in any other form unless its complete photocopying is not allowed without writing approval of division to which laboratory belongs to.
3. Accreditation of the laboratory or any of its Test Reports issued under accreditation regime do not constitute or do not imply themselves an approval of the product by the accreditation body.



*Handwritten signature*

Content

1.	Identification of the tested product	3
2.	Technical characteristics established by producer	3
3.	Tests program	3
4.	Responsible for tests	3
5.	Present at the tests	3
6.	Test report documentation	3
7.	Data of testing and measuring circuit	4
8.	Internal arc test	4
9.	Test result	5
	Photos	6
	Technical specification	9
	Drawings	11
	Oscillograms	15

*[Handwritten signature]*

ВЯРМС  
ОРИГИНАЛ



*[Handwritten signature]*



**1. IDENTIFICATION OF THE TESTED PRODUCT**

Type	Substation	MV Switchgear (RMU Siemens)
Serial number/year	CCTS 20/0.4 kV/1x1250 kVA	8DJH RRT
	11319/2011	CV 815242-000040/002/2011 for IAC-A CV 815242-000040/001/2011 for IAC-B
Technical specification	See pages 9 and 10	
Drawing	See pages 11 to 14	
Contract No.	705.2/8520/03.05.2011	
Product receiving date	29.07.2011	
Product condition at receiving	New	

**2. TECHNICAL CHARACTERISTICS ESTABLISHED BY PRODUCER**

	Substation	MV Switchgear
Rated power	1250 kVA	-
Rated voltage	20/0.4 kV	24 kV
Rated current	36.08/1804.2 A	630 A
Rated frequency	50 Hz	50 Hz
Rated short - time withstand current:		
- peak value	40 kA	40 kA
- r.m.s. value	16 kA	16 kA
Rated duration of short-circuit ( $t_k$ )	1 s	1 s
IAC Classification	AB	AFL
Internal fault current	16 kA	16 kA
Rated duration of internal fault current	1 s	1 s

**3. TESTS PROGRAM**

The internal arc test was performed on MV Switchgears Assembly (RMU Siemens) containing:

- cell 1 – Incoming/Outgoing switchgear serial no. CV 815242-000040/002/2011 for IAC-A  
– Incoming/Outgoing switchgear serial no. CV 815242-000040/001/2011 for IAC-B
- cell 2 – Incoming/Outgoing switchgear
- cell 3 – Transformer protection

**3.1 Current calibration test**

**3.2 Internal arc test for IAC – A** with arc initiation point made by customer inside of tank of cell no. 1, on LBS terminals, and three phase applied voltage on the input terminals of cell no. 2 with  $3 \times 1 \times 185 \text{ mm}^2$  copper cables.

**3.3 Current calibration test**

**3.4 Internal arc test for IAC – B** with arc initiation point made by customer inside of tank of cell no. 1 and three phase applied voltage on the input terminals of cell no. 2 with  $3 \times 1 \times 185 \text{ mm}^2$  copper cables.

Test parameters were  $I_p = 40 \text{ kA}$ ,  $I_k = 16 \text{ kA}$ ,  $t_k = 1 \text{ s}$ .

The combined vertical and horizontal indicators (simulators) were placed:

- for IAC-A in the front of MV Switchgear at 300 mm distance with door of substation in open position and in front of chimney cover (transformer side and cubicle side) at 100 mm distance;
- for IAC-B in front of door of substation in close position, in front of chimney cover (transformer side and cubicles side) at 100 mm distance.

Test were performed according to own procedure PT 03.07.

**4. RESPONSIBLE FOR TESTS:**

Eng. Ilie Sboru

**5. PRESENT AT THE TESTS:**

Eng. Dimitar Dimitrov from "PAVEL and SONS electric" Ltd, Bulgaria

**6. TEST REPORT DOCUMENTATION**

Oscillograms	3;	Tables	3;
Photos	7;	Drawings	4.

7. DATA OF TESTING AND MEASURING CIRCUIT




Table 1

Number of phases	3	
Power supply / Connection	G2 / Δ	
Transformer / Ratio	TR 4, 5, 6 / 1.07	
Earthing	Power supply	-
	Apparatus	Net earthing connection
Reactor [Ω]	0.6	
Power factor	<0.133	
M1 - Test current - Rogowski coils 30 kA/V		
M4 - Power supply voltage - Voltage transformer 15000 V/100 V		
M6 - Test voltage - Voltage divider 120 kV/ 60V		
M8 - Data acquisition system TRAS 1 - 16 bit, 16 channels		

8. INTERNAL ARC TEST

The test results are presented in table 2.

Table 2

Oscillogram No.	URS UST UTR [kV]	I <sub>pR</sub> I <sub>pS</sub> I <sub>pT</sub> [kA]	I <sub>tR</sub> I <sub>tR</sub> I <sub>tT</sub> [kA]	t <sub>t</sub> [sec.]	I <sub>t med</sub> [kA]	DURS DUST DUTR [V]	Remarks
80950/2011	6.2 6.2 6.2	40.5 - -	16.1 16.3 16.2	0.2	16.2	-	Current calibration
80951/2011	6.6 6.6 6.6	40 - -	16.2 16.2 16.3	1	16.23	538 554 497	Test for IAC-A
80952/2011	6.6 6.6 6.6	41 - -	16.4 16.6 16.4	1	16.43	408 566 517	Test for IAC-B

The measurements were performed with expanded uncertainty of: 1% for voltages; 1.5% for currents; 0.1% for time and the confidence level P = 95%

33000000  
 BULGARIA

**8.1. Symbols used in tables and oscillograms**

- $I_R$   $I_S$   $I_T$  = Short-circuit current  
 $I_{pR}$   $I_{pS}$   $I_{pT}$  = Peak values of short-time withstand currents on the phases R, S, T.  
 $I_{tR}$   $I_{tS}$   $I_{tT}$  = R.m.s. values of short - time withstand currents on the phases R, S, T.  
 $t_t$  = The duration of short - circuit  
 $I_{t\ med}$  = Effective current mean value  
 $DURS$ ,  $DUST$ ,  $DUTR$  = Voltage drop on arc  
 $URS$ ,  $UST$ ,  $UTR$  = No-load applied voltage

**8.2 Opinions and interpretations**

1. Aspect of the MV Switchgears and simulators in the test circuit before test for IAC-A is presented in photo 1.
2. Aspect of the substation and simulators in the test circuit before test for IAC-A is presented in photo 2.
3. Aspect of the substation and simulators after test for IAC-A is presented in photo 3.
4. Aspect of the MV Switchgears and simulators after test for IAC-A is presented in photo 4.
5. Aspect of the substation and simulators in the test circuit for IAC-B before test for IAC-B is presented in photos 5 and 6.
6. Aspect of the substation and simulators after test for IAC-B is presented in photos 7 and 8.
7. Aspect of the MV Switchgears after tests is presented in photo 9.
8. At the test for IAC-A:
  - the doors of MV Switchgears did not open;
  - the indicators did not ignite;
  - parts from the substation and MV Switchgears did not fly off;
  - the earthing connection are effective.
9. At the test for IAC-B:
  - the doors of the substation did not open;
  - the indicators did not ignite;
  - parts from the substation did not fly off;
  - the earthing connection are effective


**8.3 Assessment of the test result**


Table 3

Criterion	Result
1. The doors, covers etc. correctly secured do not open	Fulfilled
2. Parts which may cause a hazard do not fly off	Fulfilled
3. Arcing does not cause holes to develop in the freely accessible external parts of the enclosure as a result of burning or other effects	Fulfilled
4. The indicators do not ignite	Fulfilled
5. All earthing connections are still effective	Fulfilled

**9. TEST RESULT: PASSED THE TEST**

БАРТ  
 ОПИТИМАВА





*Handwritten signature or initials, possibly 'B. G. G. G.'*

Photo 1 - Aspect of the MV Switchgears and simulators in the test circuit before test for IAC-A




Photo 2 - Aspect of the substation and simulators in the test circuit before test for IAC-A



*Handwritten signature or initials at the bottom right of the page.*




Photo 3 - Aspect of the substation and simulators after test for IAC-A

*Handwritten signature or initials*






Photo 4 - Aspect of the MV Switchgears and simulators after test for IAC-A

ВАЖНО С  
ОРИГИНАЛА

ICMET Craiova  
BULGARIA

*Handwritten signature*



Photos 5, 6 - Aspect of the MV Switchgears and simulators in the test circuit before test for IAC-B





Photo 7 - Aspect of the substation and simulators in the test circuit after test for IAC-B

ОФИС  
ИНЖИНИРИ

ICMET  
ELECTRIC  
BULGARIA





## TECHNICAL SPECIFICATION

PREFABRICATED TRANSFORMER SUBSTATION MADE OF REINFORCED CONCRETE

TYPE: CCTS 20/0.4kV 1x1250kVA  
 PRODUCER: "PAVEL & SONS ELECTRIC" LTD., SHUMEN, BULGARIA  
 FACTORY NUMBER: 11319

CASING: THE CASING OF THE CONCRETE PREFABRICATED SUBSTATION IS MADE OF WATER-TIGHT REINFORCED CONCRETE B45;

1.1. MEASUREMENTS ( ROOF INCLUDED ) :

L= 3300MM;B=2600MM;H=2750MM;

WEIGHT WITH TRANSFORMERS: 15 100KG;

EQUIPMENT:

2.1. EQUIPMENT ON THE MIDDLE VOLTAGE SIDE:

COMPLETE DISTRIBUTING DEVICE - 8DJH RRT SIEMENS, WHICH CONSISTS OF CABLE "IN" 20KV,CABLE "OUT" AND "TRANSFORMER PROTECTION".

2.2. INTERCONNECTIONS 20 kV FROM MV SWITCHBOARD TO TRANSFORMERS NA2X(F)2Y 3x1x50MM<sup>2</sup>.

2.3. TRANSFORMER:

TRANSFORMER 20/0.4kV 1250 KVA

DIMENSIONS:

L=1600MM.

W=920MM.

H=1520MM.

2.4. CONNECTING CABLE FROM TRANSFORMERS TO LV SWITCHBOARD - NYY 3x(6x240MM<sup>2</sup>)+3x240MM<sup>2</sup>.

2.5. MAIN CIRCUIT - BREAKERS OF LV SWITCHBOARD - AUTOMATIC CIRCUIT - BREAKERS NS 2000A.

2.6. TERMINALS OF LV SWITCHBOARD - VERTICAL SWITCH DISCONNECTOR WITH FUSES MULTIVERT 400A - 6 PSC. "M.SCHNEIDER" AUSTRIA

2.7. COPPER BARS' SYSTEM:

DISTRIBUTING RIMS - COPPER BARS 2x80x10MM.

CONNECTION BETWEEN MAIN CIRCUIT - BREAKER AND DISTRIBUTING RIMS - COPPER BARS 2x80x10MM.


CURRENT TRANSFORMER:

BH-0.66 120 2000/5A

5VA GRADE OF FIT 0.5


ITH MAX 50KA.

Produce of concrete complete transformer substation, distribution panels and equipment for the power engineering




Page 1 of 2

Main office address: 9700 Shumen, Blvd 12 Madara; tel: +359 54 87 44 99; fax: +359 54 87 45 00  
 Sofia office address: 1000 Sofia Blvd 129 Vitoshka; tel: +359 2 952 24 05; fax: +359 2 952 67 20  
 e-mail: office@pavel-sons.com web: www.pavel-sons.com







3. EARTHING INSTALLATION:

INTERNAL CONNECTIONS- CONDUCTOR H07V-K 1x50MM2.

CONNECTION BETWEEN NEUTRAL COPPER BAR AND POTENTIAL COPPER BAR – CONDUCTOR H07V-K 1x150MM2.

CONNECTION TO EXTERNAL EARTHING CONTOUR –H07V-K 1x50MM2.

RATINGS OF PREFABRICATED SUBSTATION:

- RATED VOLTAGE ON MV SIDE – 24kV;
- OPERATED VOLTAGE ON MV SIDE – 20kV;
- RATED INSULATION LEVEL ON MV SIDE -50kV;
- RATED LIGHTNING IMPULSE WITHSTAND VOLTAGE ON MV SIDE-125kV;
- RATED VOLTAGE ON LV SIDE – 0.4kV;
- RATED INSULATION LEVEL ON LV SIDE -2,5kV;
- RATED NORMAL CURRENT OF MV BUSBAR-400A;
- RATED LIGHTNING IMPULSE WITHSTAND VOLTAGE ON LV SIDE- 5kV;
- RATED FEEDER CURRENT -630A;
- RATED FEEDER CURRENT FOR TRANSFORMER PANELS – 200A;
- MAIN CIRCUIT BREAKERS ON LV SWITCHBOARD-1250A;
- RATED SHORT TIME WITHSTAND CURRENT ON MV SIDE -20KA/1s;
- PEAK WITHSTAND RATED CURRENT – ON MV SIDE-50KA;
- SHORT TIME WITHSTAND CURRENT ON EARTHING CIRCUIT -16KA

*Handwritten signature*


DATE:19.07.2011  
SHUMEN

PREPARED: ENG.  
CHECKED: ENG.

На основание чл. 2  
от ЗЗЛД

ВАРТО С  
ОРИГИНАЛА

Produce of concrete complete transformer substation, distribution panels and equipment for the power engineering



*Handwritten signature*