	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/7	
	ROUTINE TEST REPORT	Page 5	All pages 5
		Revision 0	

11. Instruments used for the tests:



- Turn ratio meter PWR 3-A serial nr.0928-5305;
- Microohmmeter-MRC6105N-serial nr.0928-5306;
- Wattmeter "Yokogava"-WT1600 serial nr.91J702269;
- Cast resin VT Cl.3.6kV(1500-3000/100V)-VKM24/2/H-serial nr.:
345080101; 345080102; 345080103;
- Cast resin CT(25-300/5A)-AOS-serial nr.: 09195334; 09195335; 09195336;
- Capacitor divider(100V/100kV)- serial nr.1954
- Digital thermometer type HI 8757 serial nr.1203939
- Mechanical chronometer type Slava serial nr.0521682


Notes:

1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.




TESTED BY :

1. Oleg Tsvetanov:.....
(signature) 
2. Vasil Vasilev:.....
(signature) 

Head of "LTC-TEST" : 

Eng. Katerina Raicheva
(signature and stamp)





	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 1	All pages 9
		Revision 0	

TEST REPORT
№0007-2/25.03.2016


1. Three phase oil-immersed shunt reactor, hermetically sealed,
PM 400-20, Y, №249477, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
order 0006/26.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-2-cl.7.3.2;
5. Date on which the product was received in test room: 23.03.2016
6. Tests performed:
 - 6.1. Temperature rise test – IEC 60076-2
7. Test date: 25.03.2016
8. Test result: The product passed the tests
9. The report contains: 9 pages.....




Head of "LTC-TEST"



Eng. Katerina Raicheva
(signature and stamp)



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 2	All pages 9
		Revision 0	

10. Test results:

Power	400 kVAr
Cooling	ONAN
Insulation class	125/50/24

Frequency	50 Hz
Overtemperature	60K-65K
Type	PM400-20

Year of production	2016
Vector group	Y
Coeff. Temperat. Material	235

Voltage (V)	20000
Tapping's (kVAr)	400 / 360 / 320
Current (A)	11.55 / 10.39 / 6.24
Connection	Star
Insulation class (kV)	24

Ratio		20000V Temperature reference (°C) 75
	Load losses (Watt)	
Guaranteed value	3300	
Tolerance (%)	+5%	
Measured value	3435	
Deviation (%)	+1.4%	



MEASUREMENT OF WINDINGS RESISTANCES BEFORE HEATING

Measure temperature : 14°C

Winding		20000V	
K			[Ω]
Phases			
1V-1W			13,415

FINAL RESULTS

WINDINGS

RESULTS AT THERMIC REGIME


T1	Ambient temperature
To	Maximum temperature of the oil
Tra	Temperature in the upper part of the radiators
Trb	Temperature in the lower part of the radiators
DTm	Average over temperature of the oil $To - (Tra - Trb) / 2 - T1$


HV	
17,27	°C
62,93	°C
48,55	°C
33,66	°C
38,22	K

RESULTS AT SWITCHED OFF LOAD

T1	Ambient temperature
Ro	Resistance of the windings at the moment of switched off load
T	Maximum temperature of the oil
Tra	Temperature in the upper part of the radiators
Trb	Temperature in the lower part of the radiators

17,27	°C
16,599	Ω
61,61	°C
47,58	°C
32,88	K



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 3	All pages 9
		Revision 0	

DTm Average over temperature of the oil $T_o - (T_{ra} - T_{rb})/2 - T_1$ 36,99 K

OVERTEMPERATURE OF THE WINDINGS TOWARDS THE AMBIENT TEMPERATURE

DT2	Overtemperature of the windings at switched off load $(R_1/R_0) \cdot (235[225] + T_o) - 235[225] - T_1$	55,83	K
Dto	Maximum overtemperature of the oil at switched off load	45,66	K
Dtcu	Overtemperature of the windings towards the ambient temp. $DT_2 + (DT_m - DT_{m1})$	57,05	K



10.1 Temperature rise test:

Hours	CH 1 Ambient (°C)	CH 2 Ambient (°C)	CH 3 Ambient (°C)	CH 4 Max. (°C)	CH 5 Upper rad. (°C)	CH 6 Lower rad. (°C)
00:00:00	13,00	13,20	13,00	14,20	14,20	13,00
00:30:00	13,00	13,20	13,00	23,39	19,72	13,78
01:00:00	13,00	13,20	13,00	32,37	25,99	16,75
01:30:00	13,50	13,20	13,80	38,54	30,88	19,83
02:00:00	13,80	14,00	13,80	43,56	34,30	22,70
02:30:00	14,00	14,20	14,00	47,23	37,02	24,70
03:00:00	14,20	14,20	14,20	50,24	38,94	25,81
03:30:00	14,80	14,50	14,50	52,90	41,04	27,35
04:00:00	15,50	15,00	15,00	55,05	42,59	28,74
04:30:00	16,20	15,70	15,50	56,89	43,44	29,72
05:00:00	16,00	16,00	15,50	58,12	44,74	30,48
05:30:00	16,30	16,20	15,80	59,19	45,69	30,99
06:00:00	16,70	16,50	16,00	60,04	46,32	31,39
06:30:00	17,00	16,40	17,00	60,91	46,42	32,03
07:00:00	17,00	16,50	17,00	61,59	47,55	32,52
07:30:00	17,20	16,80	17,00	62,31	48,18	32,86
08:00:00	17,40	17,00	17,00	62,83	48,44	33,30
08:30:00	17,60	17,00	17,20	62,87	48,41	33,42
09:00:00	17,85	16,89	17,12	62,85	48,47	33,46
09:30:00	17,80	17,00	17,00	62,93	48,55	33,66

Measurements were performed with expanded uncertainty 6% for temperature and the confidence level P = 95%.





TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 - 1/8


TEMPERATURE RISE TEST

Page 4

All pages 9

Revision 0

Temperature oil





TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.


FC 5.10 - 1/8

TEMPERATURE RISE TEST

Page 5

All pages 9

Revision 0



10.2 Measurement of winding resistance after shutdown:

phase V - W			
Minutes		Ω	ΔT
0:01:00		16,445	52,97
0:02:00		16,329	50,82
0:03:00		16,227	48,92
0:04:00		16,148	47,46
0:05:00		16,085	46,29
0:06:00		16,022	45,12
0:07:00		15,972	44,19



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 -- 1/8

TEMPERATURE RISE TEST

Page 6

All pages 9

Revision 0

0:08:00		15,938	43,56
0:09:00		15,875	42,39
0:10:00		15,841	41,76
0:11:00		15,804	41,07
0:12:00		15,763	40,31
0:13:00		15,744	39,96
0:14:00		15,705	39,24
0:15:00		15,688	38,92
0:16:00		15,645	38,12
0:17:00		15,637	37,97
0:18:00		15,62	37,66
0:19:00		15,592	37,14
0:20:00		15,575	36,82

Measurements were performed with expanded uncertainty 0,5% for resistance and the confidence level $P = 95\%$.



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 - 1/8

TEMPERATURE RISE TEST


Page 7


All pages 9

Revision 0

Overtemperature HV winding

$$y = 4E+12x^6 - 3E+11x^5 + 8E+09x^4 - 1E+08x^3 + 815999x^2 - 4602,5x + 55,829$$



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.		FC 5.10 – 1/8	
	TEMPERATURE RISE TEST		Page 8	All pages 9
			Revision 0	

11. Instruments used for the tests:

- Microohmmeter-MRC6105N-serial nr.0928-5306;
- Wattmeter " Yokogava"-WT1600 serial nr.91J702269;
- Cast resin VT Cl.3.6kV(1500-3000/100V)-VKM24/2/H-serial nr.: 345080101;345080102;345080103;
- Cast resin CT(25-300/5A)-AOS-serial nr.: 09195334;09195335;09195336;
- Resistance thermometer Pt 100, type 448/2012 - serial nr. 1,2,3,4,5,6,7;
- Mechanical chronometer type Slava serial nr. 0521682




- Notes:**
1. The results from the tests are referred for the tested product only.
 2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.

TESTED BY :

1. Oleg Tsvetanov:.....
(signature)
2. Vasil Vasilev:.....
(signature)





	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 9	All pages 9
		Revision 0	

Head of "LTC-TEST"




Eng. Katerina Raicheva
(signature and stamp)


	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST	Page 1	All pages 6
		Revision 0	

TEST REPORT

№ 0007-3/26.03.2016


CUSTOMER: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street		
SUBJECT: : Three phase oil-immersed shunt reactor, hermetically sealed <div style="text-align: center;">400kVAr - 20kV</div>		
REF. CUSTOMER №	6	<i>Dated: 26-Feb-16</i> 
REF. CONSTRUCTOR		

TEST ROOM :	"LTC - TEST" Pernik
OBJECT OF THE TEST :	Test is carried out to determine the conformity of the product to the customer order.
DATE OF ISSUE	26-Mar-16
RECEIVER COPY	LEMI TRAF0 JSC, 2304 Pernik, BULGARIA

THE TESTER		FOR CUSTOMER
-------------------	---	---------------------





	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST	Page 2	All pages 6
		Revision 0	

Serial № 249477

Power	400 kVAr
Cooling	ONAN
Insulation class	125/50/24

Frequency	50 Hz
Overtemperature	60K-65K
Type	PM400-20

Year of production	2016
Vector group	Yzn5
Standard	IEC60076-3


Voltage (V)	20000
Tapping's	±2x2.5%
Current (A)	11.55
Connection	Star
Insulation class (kV)	24

IMPULSE TENSION: 125kV

POLARITY: NEGATIVE

Testing scheme

NORMAL WAVE 1,2 ±30% / 50 ±20%




Impulse generator "AME"

Total max load of tension 400kV - Energy at max load of tension- 20 kJ

Number of arms : Four arms in serial

CALIBRATION CONSTANT FOR IMPULSE TEST:

K = 6794.8

<i>Result from the test:</i>		POSITIVE	
Date: 26.03.2016			Customer






TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 3 | All pages 6

Revision 0

OIL - IMMERSED SHUNT REAKTOR

400kVAr - 20kV

1. REQUIREMENTS OF THE TEST:

The impulse must have the following characteristics:

- | | |
|---|-----------------------------|
| - Nominal Impulse Voltage: | 125 kV |
| - Nominal time of front duration: | 1.2 $\mu\text{s}(\pm 30\%)$ |
| - Nominal time duration of the half of tail: | 50 $\mu\text{s}(\pm 20\%)$ |
| - Max over-shoot on the peak of the waveform: | 10 % |

The test will be performed according to IEC standards № IEC-EN-60076-4

2. ENVIRONMENTAL CONDITION DURING THE TEST

Air temperature:	14.0°C
Pressure:	952mb
Relative humidity %	47%



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 4 | All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase A

Oscillogram №1

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)

Waveform Characteristics

Front time: 1.38 μ s
Tail time: 45.36 μ s

Current



- R1= 50%VN (65,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 5 | All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase B

Oscillogram №2

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)

Waveform Characteristics

Front time: 1.38 μ s
Tail time: 45.32 μ s

Current



- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 6 All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase C

Oscillogram №3

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)


Waveform Characteristics

Front time: 1.36 μ s
Tail time: 45.35 μ s

Current



- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)


	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 1	All pages 6
		Revision 0	

TEST REPORT


№ 0007-4/26.03.2016


1. Three phase oil-immersed Shunt reactor, hermetically sealed,
PM 400/20, Y, №249477, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
order 0006/26.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-10:2003;
5. Date on which the product was received in test room: 23.03.2016
6. Tests performed:
6.1 Determination of sound levels - (IEC60076-10 cl.11.2)
7. Test date : 26.03.2016
8. Test result: The product passed the tests
9. The report contains: 6 pages
10. Site: Test Room "LTC-TEST", Pernik

Head of "LTC-TEST"



Eng. Katerina Raicheva
(signature and stamp)



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 2	All pages 6
		Revision 0	

11. Test result:

Details of reactor

Serial № : 249477 kVAR: 400 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial № : 2684705

Microphone type : 4188 Microphone serial № : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz

A weighted sound pressure level \overline{LpA} :

Oil-immersed reactor - hermetically sealed

Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	51,5	26,6	51,5	9	52,3	26,8	52,3
2	51,9	26,6	51,9	10	52,6	26,7	52,6
3	52,7	26,4	52,7	11			
4	51,7	26,6	51,7	12			
5	51,5	26,3	51,5	13			
6	51,9	26,7	51,9	14			
7	52,4	26,9	52,4	15			
8	51,8	26,5	51,8	16			





Legend
 1 = Transformer noise
 2 = Background noise
 3 = Transformer correct noise

Arithmetic/energy average : **52,03 dB** on 10 measure points

\overline{LpA}	51,01 dB
LWA	60,18 dB

Environmental correction K **1,0398508**
 Principal prescribed countur 8,262 m²
 Total area of the surface test room 122,16 m²

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 3	All pages 6
		Revision 0	

Details of reactor

Serial № : 249422 kVA: 360 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial № : 2684705

Microphone type : 4188

Microphone serial № : 2690664

Test conditions

Feeding voltage: 20000V

Frequency: 50 Hz

Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	50,3	26,6	50,3	9	50,3	26,4	50,3
2	49,8	26,3	49,8	10	49,9	26,4	49,9
3	50,5	26,4	50,5	11			
4	50,1	26,6	50,1	12			
5	49,7	26,3	49,7	13			
6	49,6	26,5	49,6	14			
7	50,2	26,1	50,2	15			
8	50,5	26,5	50,5	16			




Legend


- 1 = Transformer noise
- 2 = Background noise
- 3 = Transformer correct noise

Arithmetic/energy average : **50,09 dB** on 10 measure points

LpA	49,06 dB
LwA	58,23 dB

Environmental correction K **1,0398508**
Principal prescribed countur 8,262 m²
Total area of the surface test room 122,16 m²



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 4	All pages 6
		Revision 0	

Details of reactor

Serial № : 249422 kVA: 320 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial № : 2684705

Microphone type : 4188 Microphone serial № : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz

Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	49,7	26,3	49,7	9	49,4	26,2	49,4
2	49,3	26,1	49,3	10	49,2	26,0	49,2
3	49,1	26,5	49,1	11			
4	49,6	26,2	49,6	12			
5	49,2	26,2	49,2	13			
6	48,9	26,4	48,9	14			
7	49,5	26,1	49,5	15			
8	49,1	26,3	49,1	16			



Legend

- 1 = Transformer noise
- 2 = Background noise
- 3 = Transformer correct noise


Arithmetic/energy average : **49,30 dB** on 10 measure points

LpA	48,27 dB
LWA	57,44 dB

Environmental correction K **1,0398508**
Principal prescribed countur 8,262 m²
Total area of the surface test room 122,16 m²




12. Testing scheme:



Distance X = 0.3m. Distance D = 0.61m. Microphone height from floor: 0,54m

13. Instruments used for the tests:

- Calibrator Sound Level Meter, serial nr.2651663
- Sound Level Meter, serial nr. 2684705
- Measuring Roulette, steel, serial nr. 51217

Notes:

1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.


TESTED BY :

1. Oleg Tsvetanov:.....
(signature)

2. Vasil Vasilev:.....
(signature)

(Handwritten signature)

Head of "LTC-TEST"





TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 - 1/10


SOUND LEVEL MEASUREMENT

Page 6

All pages 6

Revision 0

Eng. Katerina Raicheva
(signature and stamp)

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/7	
	ROUTINE TEST REPORT	Page 1	All pages 5
		Revision 0	


TEST REPORT

№ 0006-1/23.03.2016

1. Three phase oil-immersed shunt reactor, hermetically sealed,
PM 600 - 20, Y, №249422, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
order 0006/26.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-1:2011;
IEC 60076-3:2000;
5. Date on which the product was received in test room: 22.03.2016
6. Tests performed:
 - 6.1. Measurement of winding resistance (IEC 60076-1:2011-cl.11.2);
 - 6.2. Measurement of reactance (IEC 60076-6:2007-cl.7.8.5.2);
 - 6.3. Measurement of loss at ambient temperature (IEC 60076-1:2011-cl.11.5);
 - 6.4. Dielectric routine tests (IEC 60076-3:2013)
 - 6.4.1. Separate source AC withstand voltage test (IEC 60076-3:2013-cl.10);
 - 6.4.2. Induced AC withstand voltage test (IEC 60076-3:2013-cl.11.2);
7. Test date: 23.03.2016
8. Test result: The product passed the tests
9. The report contains: 5 pages

Head of "LTC-TEST"



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.		FC 5.10 – 1/7	
	ROUTINE TEST REPORT		Page 2	All pages 5
			Revision 0	

10. Test result:

10.1. Measurement of winding resistance:

Power	R_{U-v}, Ω	R_{U-w}, Ω	R_{V-w}, Ω	Temperature during test 20°C
600kVAr	8.582	8.588	8.591	
540kVAr	9.232	9.239	9.243	
480kVAr	10.036	10.044	10.048	

Measurements were performed with expanded uncertainty 0,5% and the confidence level P = 95%.



10.2. Measurement of reactance:

Power	U1 [V]	U2 [V]	U3 [V]	I1 [A]	I2 [A]	I3 [A]	X1/ph [Ω]	X2/ph [Ω]	X3/ph [Ω]
600kVAr	754.3	754.5	755.1	1.141	1.14	1.141	661	662	662
540kVAr	746.3	747.1	746.8	1.01	1.01	1.012	739	740	738
480kVAr	740.4	740.7	740.3	0.892	0.893	0.894	830	829	828

Measurements were performed with expanded uncertainty: 2% for voltage, 2,5% for current, 3% for power and the confidence level P = 95%.






TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.


FC 5.10 – 1/7

ROUTINE TEST REPORT

Page 3

All pages 5

Revision 0



[Handwritten signature]

10.3. Measurement load losses at temperature 20 °C:


Power	U1 [V]	U2 [V]	U3 [V]	I1 [A]	I2 [A]	I3 [A]	P1 [W]	P1 [W]	P1 [W]
600kVAr	2497	2501	2502	2.155	2.168	2.164	20.2	20	20.2
540kVAr	2499	2502	2499	1.946	1.949	1.951	18.1	18.2	18.1
480kVAr	2498	2500	2499	1.743	1.748	1.745	15.5	15.5	15.5

U _{av.} [V]	I _{av.} [A]	ΣP [W]	P _k ^{75°C} [W]
2500	2.162	60	4816
2500	1.948	54.4	4354
2499	1.746	46.5	3624

Measurements were performed with expanded uncertainty: 2% for voltage, 2,5% for current, 3% for power and the confidence level P = 95%.

[Handwritten signature]

[Handwritten signature]



10.4 Dielectric routine tests :

10.4.1 Separate source AC withstand voltage test:


Winding	Earthing	Test voltage, [kV]	Frequency, [Hz]	Test time, [s]
High voltage	tank	50	50	60

Measurements were performed with expanded uncertainty: 3,6% for voltage and the confidence level $P = 95\%$.

10.4.2 Induced AC withstand voltage test:

Test voltage $2xU_n$, [V]	Frequency, [Hz]	Test time, [s]
40000	150	40

Measurements were performed with expanded uncertainty: 2% for voltage, 0,0016% for frequency and the confidence level $P = 95\%$.

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/7	
	ROUTINE TEST REPORT	Page 5	All pages 5
		Revision 0	

11. Instruments used for the tests:



- Turn ratio meter PWR 3-A serial nr.0928-5305;
- Microohmmeter-MRC6105N-serial nr.0928-5306;
- Wattmeter " Yokogawa"-WT1600 serial nr.91J702269;
- Cast resin VT CL.3.6kV(1500-3000/100V)-VKM24/2/H-serial nr.:
345080101; 345080102; 345080103;
- Cast resin CT(25-300/5A)-AOS-serial nr.: 09195334; 09195335; 09195336;
- Capacitor divider(100V/100kV)- serial nr.1954
- Digital thermometer type HI 8757 serial nr.1203939
- Mechanical chronometer type Slava serial nr.0521682

Notes:

1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.




TESTED BY :

1. Oleg Tsvetanov:.....
(signature) 
2. Vasil Vasilev:.....
(signature) 




Head of "LTC-TEST"



Eng. Katerina Raicheva
(signature and stamp)




	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 1	All pages 9
		Revision 0	


TEST REPORT
№0006-2/24.03.2016

1. Three phase oil-immersed shunt reactor, hermetically sealed, PM 600-20, Y, №249422, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street order 0006/26.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-2-cl.7.3.2;
5. Date on which the product was received in test room: 22.03.2016
6. Tests performed:
 - 6.1. Temperature rise test – IEC 60076-2
7. Test date: 24.03.2016
8. Test result: The product passed the tests
9. The report contains: 9 pages.....

Head of "LTC-TEST"



Eng. Katerina Raicheva
(signature and stamp)

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 2	All pages 9
		Revision 0	

10. Test results:

Power	600 kVAr
Cooling	ONAN
Insulation class	125/50/24

Frequency	50 Hz
Overtemperature	60K-65K
Type	PM600-20

Year of production	2016
Vector group	Y
Coeff. Temperat. Material	235

Voltage (V)	20000
Tapping's (kVAr)	600 / 540 / 480
Current (A)	17.32 / 15.59 / 13.86
Connection	Star
Insulation class (kV)	24

Ratio	20000V Temperature reference (°C) 75	
	Load losses	
	(Watt)	
Guaranteed value	4750	
Tolerance (%)	+5%	
Measured value	4816	
Deviation (%)	+1.4%	



MEASUREMENT OF WINDINGS RESISTANCES BEFORE HEATING

Measure temperature : 16°C

Winding		20000V	
K			[Ω]
Phases			
1V-1W			8,477

FINAL RESULTS

WINDINGS

RESULTS AT THERMIC REGIME

T1	Ambient temperature
To	Maximum temperature of the oil
Tra	Temperature in the upper part of the radiators
Trb	Temperature in the lower part of the radiators
DTm	Average over temperature of the oil $To - (Tra - Trb) / 2 - T1$


HV	
19,07	°C
68,41	°C
56,38	°C
37,91	°C
40,11	K




RESULTS AT SWITCHED OFF LOAD

T1	Ambient temperature
Ro	Resistance of the windings at the moment of switched off load
T	Maximum temperature of the oil
Tra	Temperature in the upper part of the radiators
Trb	Temperature in the lower part of the radiators

19,23	°C
10,58910	Ω
67,10	°C
54,76	°C
37,12	K



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 3	All pages 9
		Revision 0	

DTm Average over temperature of the oil $T_o - (T_{ra} - T_{rb})/2 - T_1$ 39,05 K


OVERTEMPERATURE OF THE WINDINGS TOWARDS THE AMBIENT TEMPERATURE

DT2	Overtemperature of the windings at switched off load $(R_1/R_0) \cdot (235[225] + T_o) - 235[225] - T_1$	56,82	K
Dto	Maximum overtemperature of the oil at switched off load	49,34	K
Dtcu	Overtemperature of the windings towards the ambient temp. $DT_2 + (DT_m - DT_{m1})$	57,87	K

10.1 Temperature rise test:

Hours	CH 1 Ambient (°C)	CH 2 Ambient (°C)	CH 3 Ambient (°C)	CH 4 Max. (°C)	CH 5 Upper rad. (°C)	CH 6 Lower rad. (°C)
00:00:00	15,20	16,00	16,00	16,30	17,05	14,77
00:30:00	15,20	16,00	16,00	23,30	22,19	15,56
01:00:00	15,20	16,00	16,00	37,66	32,23	20,68
01:30:00	15,20	16,00	16,00	44,50	36,84	23,73
02:00:00	16,00	16,00	16,00	49,13	40,44	26,82
02:30:00	16,50	16,00	16,40	53,31	43,92	28,81
03:00:00	16,50	16,20	16,50	55,87	44,80	29,41
03:30:00	17,00	19,80	17,00	59,08	47,25	31,72
04:00:00	17,20	17,00	17,20	60,83	49,59	33,51
04:30:00	17,80	17,20	17,20	62,47	50,23	33,91
05:00:00	18,00	17,20	17,40	63,43	51,34	34,58
05:30:00	18,20	17,40	17,40	64,72	52,18	35,41
06:00:00	18,20	17,50	17,40	65,95	53,38	36,21
06:30:00	18,70	18,00	17,50	66,83	53,81	36,40
07:00:00	19,00	18,00	17,80	67,28	54,78	36,58
07:30:00	19,40	18,50	18,20	67,80	56,35	37,57
08:00:00	19,63	18,59	18,44	68,38	56,32	37,64
08:30:00	19,59	18,62	18,51	68,40	56,35	37,68
09:00:00	20,00	19,00	18,55	68,25	55,96	37,83
09:30:00	19,85	18,97	18,63	68,35	56,29	37,87
10:00:00	19,70	18,80	18,70	68,41	56,38	37,91

Measurements were performed with expanded uncertainty 6% for temperature and the confidence level $P = 95\%$



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 - 1/8


TEMPERATURE RISE TEST


Page 4

All pages 9

Revision 0

Temperature oil





10.2 Measurement of winding resistance after shutdown:

phase V - W			
Minutes		Ω	ΔT
0:01:00		10,526	55,02
0:02:00		10,477	53,63
0:03:00		10,438	52,52
0:04:00		10,404	51,55
0:05:00		10,377	50,79
0:06:00		10,354	50,13
0:07:00		10,33	49,45

[Handwritten signature]

[Handwritten signature]



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/8

TEMPERATURE RISE TEST

Page 6

All pages 9

Revision 0

0:08:00		10,309	48,85
0:09:00		10,284	48,14
0:10:00		10,273	47,83
0:11:00		10,252	47,23
0:12:00		10,24	46,89
0:13:00		10,223	46,41
0:14:00		10,21	46,04
0:15:00		10,193	45,56
0:16:00		10,182	45,24
0:17:00		10,163	44,70
0:18:00		10,157	44,53
0:19:00		10,143	44,13
0:20:00		10,135	43,91

Measurements were performed with expanded uncertainty 0,5% for resistance and the confidence level $P = 95\%$.



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.


FC 5.10 - 1/8

TEMPERATURE RISE TEST

Page 7

All pages 9

Revision 0





TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 - 1/8


TEMPERATURE RISE TEST


Page 8 All pages 9

Revision 0

Overtemperature HV winding

$$y = 1E+13x^6 - 6E+11x^5 + 1E+10x^4 - 1E+08x^3 + 603793x^2 - 2969x + 56,823$$



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.		FC 5.10 – 1/8	
	TEMPERATURE RISE TEST		Page 9	All pages 9
			Revision 0	

11. Instruments used for the tests:

- Microohmmeter-MRC6105N-serial nr.0928-5306;
- Wattmeter "Yokogawa"-WT1600 serial nr.91J702269;
- Cast resin VT Cl.3.6kV(1500-3000/100V)-VKM24/2/H-serial nr.:
345080101;345080102;345080103;
- Cast resin CT(25-300/5A)-AOS-serial nr.: 09195334;09195335;09195336;
- Resistance thermometer Pt 100, type 448/2012 - serial nr. 1,2,3,4,5,6,7;
- Mechanical chronometer type Slava serial nr. 0521682

Notes:

1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.

TESTED BY :


1. Oleg Tsvetanov:.....

(signature)

2. Vasil Vasilev:.....


(signature)

Head of "LTC-TEST" Eng. Katerina Raicheva



Eng. Katerina Raicheva
(signature and stamp)






	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST	Page 1	All pages 6
		Revision 0	

TEST REPORT

№ 0006-3/25.03.2016


CUSTOMER: LEMI TRAFO JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street		
SUBJECT: Three phase oil-immersed shunt reactor, hermetically sealed <div style="text-align: center;">600kVAr - 20</div>		
REF. CUSTOMER №	6	<i>Dated: 26-Feb-16</i>
REF. CONSTRUCTOR		

TEST ROOM :	"LTE - TEST" Pernik
OBJECT OF THE TEST :	Test is carried out to determine the conformity of the product to the customer order.
DATE OF ISSUE	25-Mar-16
RECEIVER COPY	LEMI TRAFO JSC, 2304 Pernik, BULGARIA

THE TESTER		FOR CUSTOMER
		

R

[Signature]

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST	Page 2	All pages 6
		Revision 0	

Serial № 249422

Power	600 kVAr
Cooling	ONAN
Insulation class	125/50/24

Frequency	50 Hz
Overtemperature	60K-65K
Type	PM600/20

Year of production	2016
Vector group	Y
Standard	IEC60076-3

Voltage (V)	20000
Tapping's (kVAr)	600/540/480
Current (A)	17.32/15.59/13.86
Connection	Star
Insulation class (kV)	24




IMPULSE TENSION: 125kV

POLARITY: NEGATIVE

Testing scheme

NORMAL WAVE 1,2 ±30% / 50 ±20%



Impulse generator "AME"

Total max load of tension 400kV - Energy at max load of tension- 20 kJ

Number of arms : Four arms in serial

CALIBRATION CONSTANT FOR IMPULSE TEST:

K = 6794.8

Result from the test:

POSITIVE


Date: 25.03.2016



Customer




116

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST	Page 3	All pages 6
		Revision 0	

OIL - IMMERSED SHUNT REAKTOR

600kVAr - 20kV



1. REQUIREMENTS OF THE TEST:

The impulse must have the following characteristics:

- | | |
|---|-------------------------|
| - Nominal Impulse Voltage: | 125 kV |
| - Nominal time of front duration: | 1.2 μ s(\pm 30%) |
| - Nominal time duration of the half of tail: | 50 μ s(\pm 20%) |
| - Max over-shoot on the peak of the waveform: | 10 % |

The test will be performed according to IEC standards № IEC-EN-60076-4

2. ENVIRONMENTAL CONDITION DURING THE TEST

- | | |
|---------------------|--------|
| Air temperature: | 15.0°C |
| Pressure: | 954mb |
| Relative humidity % | 46% |






TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 4 | All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase A

Oscillogram №1

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)

Waveform Characteristics

Front time: 1.22 μ s
Tail time: 47.12 μ s

Current



- R1= 50%VN (65,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 5 All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase B

Oscillogram №2

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)

Waveform Characteristics

Front time: 1.14 μ s
Tail time: 47.18 μ s

Current



- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 6

All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase C

Oscillogram №3

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)


Waveform Characteristics

Front time: 1.16 μ s
Tail time: 47.08 μ s

Current



- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)


	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 1	All pages 6
		Revision 0	

TEST REPORT

№ 0006-4/25.03.2016

1. Three phase oil-immersed Shunt reactor, hermetically sealed,
PM 600/20, Y, №249422, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
order 0006/26.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-10:2003;
5. Date on which the product was received in test room: 22.03.2016
6. Tests performed:
6.1 Determination of sound levels - (IEC60076-10 cl.11.2)
7. Test date : 25.03.2016
8. Test result: The product passed the tests
9. The report contains: 6 pages
10. Site: Test Room "LTC-TEST", Pernik

Head of "LTC-TEST"



Eng. Katerina Raicheva
(signature and stamp)




11. Test result:

Details of reactor

Serial № : 249422 kVAR: 600 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial № : 2684705

Microphone type : 4188 Microphone serial № : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz

A weighted sound pressure level \overline{LpA} :

Oil-immersed reactor - hermetically sealed

Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	53,2	27,2	53,2	9	54,4	26,4	54,4
2	53,8	27,0	53,8	10	54,1	26,7	54,1
3	54,1	27,4	54,1	11			
4	53,6	26,8	53,6	12			
5	53,3	27,0	53,3	13			
6	54,0	27,1	54,0	14			
7	53,7	26,5	53,7	15			
8	53,9	26,9	53,9	16			



Legend

- 1 = Transformer noise
- 2 = Background noise
- 3 = Transformer correct noise

Arithmetic/energy average : **53,81 dB** on 10 measure points


\overline{LpA}	52,71 dB
LWA	62,22 dB

Environmental correction K **1,1145861**

Principal prescribed countur 8,9355 m²

Total area of the surface test room 122,16 m²




	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 3	All pages 6
		Revision 0	

Details of reactor

Serial № : 249422 kVA: 540 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial № : 2684705

Microphone type : 4188 Microphone serial № : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz

Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	52,5	26,9	52,5	9	52,8	27,1	52,8
2	51,9	27,1	51,9	10	52,5	27,3	52,5
3	52,3	27,3	52,3	11			
4	52,8	26,8	52,8	12			
5	52,2	26,6	52,2	13			
6	52,7	26,9	52,7	14			
7	52,1	26,3	52,1	15			
8	52,6	26,7	52,6	16			




Legend


- 1 = Transformer noise
- 2 = Background noise
- 3 = Transformer correct noise

Arithmetic/energy average : **52,44 dB** on 10 measure points

LpA	51,34 dB
LwA	60,85 dB

Environmental correction K **1,1145861**
Principal prescribed countur 8,9355 m²
Total area of the surface test room 122,16 m²

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.		FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT		Page 4	All pages 6
			Revision 0	

Details of reactor

Serial No : 249422 kVAR: 480 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial No : 2684705

Microphone type : 4188 Microphone serial No : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz

Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	51,2	27,4	51,2	9	50,2	26,8	50,2
2	51,5	27,6	51,5	10	50,7	26,6	50,7
3	51,7	27,7	51,7	11			
4	51,3	27,3	51,3	12			
5	50,9	27,5	50,9	13			
6	51,2	27,8	51,2	14			
7	50,7	27,6	50,7	15			
8	50,4	27,1	50,4	16			




Legend

- 1 = Transformer noise
- 2 = Background noise
- 3 = Transformer correct noise


Arithmetic/energy average : **50,98 dB** on 10 measure points

LpA	49,89 dB
LwA	59,40 dB

Environmental correction K **1,1145861**
Principal prescribed countur 8,9355 m²
Total area of the surface test room 122,16 m²

12. Testing scheme:



Distance X = 0.3m. Distance D = 0.64m. Microphone height from floor: 0,55m

13. Instruments used for the tests:

- Calibrator Sound Level Meter, serial nr.2651663
- Sound Level Meter, serial nr. 2684705
- Measuring Roulette, steel, serial nr. 51217

Notes:

1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.

TESTED BY :


1. Oleg Tsvetanov:.....
(signature)


2. Vasil Vasiley:.....
(signature)

(Handwritten signature)

Head of "LTC-TEST"




	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 6	All pages 6
		Revision 0	


ЛТЦ LTD. Eng. Katerina Kaneva
(signature and stamp)
БЪЛГАРИЯ BULGARIA

Handwritten signature

Handwritten signature

Handwritten signature

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/7	
	ROUTINE TEST REPORT	Page 1	All pages 5
		Revision 0	

TEST REPORT

№ 0004-1/07.03.2016


1. Three phase oil-immersed shunt reactor, hermetically sealed,
PM 800 - 20, Y, №249326, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
order 0002/12.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-1:2011;
IEC 60076-3:2000;
5. Date on which the product was received in test room: 04.03.2016
6. Tests performed:
 - 6.1. Measurement of winding resistance (IEC 60076-1:2011-cl.11.2);
 - 6.2. Measurement of reactance (IEC 60076-6:2007-cl.7.8.5.2);
 - 6.3. Measurement of loss at ambient temperature (IEC 60076-1:2011-cl.11.5);
 - 6.4. Dielectric routine tests (IEC 60076-3:2013)
 - 6.4.1. Separate source AC withstand voltage test (IEC 60076-3:2013-cl.10);
 - 6.4.2. Induced AC withstand voltage test (IEC 60076-3:2013-cl.11.2);
7. Test date: 07.03.2016
8. Test result: The product passed the tests
9. The report contains: 5 pages





Head of "LTC-TEST"

 Eng. Katerina Rajcheva
 (signature and stamp)

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.		FC 5.10 – 1/7	
	ROUTINE TEST REPORT		Page 2	All pages 5
			Revision 0	

10. Test result:

10.1. Measurement of winding resistance:

Power	R _{U-V} , Ω	R _{U-W} , Ω	R _{V-W} , Ω	Temperature during test 20°C
800kVAr	5.004	5.011	5.002	
720kVAr	5.208	5.217	5.206	
640kVAr	5.524	5.526	5.515	

Measurements were performed with expanded uncertainty 0,5% and the confidence level P = 95%.


10.2. Measurement of reactance:

Power	U1 [V]	U2 [V]	U3 [V]	I1 [A]	I2 [A]	I3 [A]	X1/ph [Ω]	X2/ph [Ω]	X3/ph [Ω]
800kVAr	756.41	756.52	756.25	0.8147	0.8144	0.8141	536	536	536
720kVAr	752.22	752.48	752.55	0.7646	0.7639	0.7646	568	569	768
640kVAr	735.63	735.77	735.84	0.672	0.6734	0.6711	632	631	633

Measurements were performed with expanded uncertainty: 2% for voltage, 2,5% for current, 3% for power and the confidence level P = 95%.








10.3. Measurement load losses at temperature 20 °C:

Power	U1 [V]	U2 [V]	U3 [V]	I1 [A]	I2 [A]	I3 [A]	P1 [W]	P1 [W]	P1 [W]
800kVAr	2495	2499	2496	2.8669	2.8675	2.8672	22.3	22.6	22.1
720kVAr	2487	2490	2488	2.5994	2.6012	2.6014	21.6	21.6	21.8
640kVAr	2500	2503	2501	2.2808	2.2815	2.2804	20.2	20.6	20.4

U _{av.} [V]	I _{av.} [A]	ΣP [W]	P _k ^{75°C} [W]
2496.67	2.8672	67	5303
2488.83	2.6007	65	4805
2502	2.2809	61.2	4380

Measurements were performed with expanded uncertainty: 2% for voltage, 2,5% for current, 3% for power and the confidence level P = 95%.



10.4 Dielectric routine tests :

10.4.1 Separate source AC withstand voltage test:


Winding	Earthing	Test voltage, [kV]	Frequency, [Hz]	Test time, [s]
High voltage	tank	50	50	60

Measurements were performed with expanded uncertainty: 3,6% for voltage and the confidence level $P = 95\%$.

10.4.2 Induced AC withstand voltage test:

Test voltage $2xUn$, [V]	Frequency, [Hz]	Test time, [s]
40000	150	40

Measurements were performed with expanded uncertainty: 2% for voltage, 0,0016% for frequency and the confidence level $P = 95\%$.

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/7	
	ROUTINE TEST REPORT	Page 5	All pages 5
		Revision 0	

11. Instruments used for the tests:

- Turn ratio meter PWR 3-A serial nr.0928-5305;
- Microohmmeter-MRC6105N-serial nr.0928-5306;
- Wattmeter " Yokogava"-WT1600 serial nr.91J702269;
- Cast resin VT Cl.3.6kV(1500-3000/100V)-VKM24/2/H-serial nr.:
345080101; 345080102; 345080103;
- Cast resin CT(25-300/5A)-AOS-serial nr.: 09195334; 09195335; 09195336;
- Capacitor divider(100V/100kV)- serial nr.1954
- Digital thermometer type HI 8757 serial nr.1203939
- Mechanical chronometer type Slava serial nr.0521682



Notes:


1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.

TESTED BY :

1. Oleg Tsvetanov:.....
(signature)


2. Vasil Vasilev:.....
(signature)

Head of "LTC-TEST"



Eng. Katerina Raicheva
(signature and stamp)





	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 1	All pages 9
		Revision 0	

TEST REPORT
№0004-2/08.03.2016


1. Three phase oil-immersed shunt reactor, hermetically sealed, PM 800-20, Y, №249326, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street order 0002/12.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-2-cl.7.3.2;
5. Date on which the product was received in test room: 04.03.2016
6. Tests performed:
 - 6.1. Temperature rise test – IEC 60076-2
7. Test date: 08.03.2016
8. Test result: The product passed the tests
9. The report contains: 9 pages.....




Head of "LTC-TEST" :



Eng. Katerina Raicheva
(signature and stamp)




	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 2	All pages 9
		Revision 0	

10. Test results:

Power	800 kVAR
Cooling	ONAN
Insulation class	125/50/24

Frequency	50 Hz
Overtemperature	60K-65K
Type	PM800-20

Year of production	2016
Vector group	Y
Coeff. Temperat. Material	235

Voltage (V)	20000
Tapping's(kVAR)	800 / 720 / 640
Current (A)	23.09 / 20.8 / 18.5
Connection	Star
Insulation class (kV)	24

Ratio		20000V Temperature reference (°C) 75	
	Load losses (Watt)		
Guaranteed value	5000		
Tolerance (%)	+5%		
Measured value	5247		
Deviation (%)	+4.94%		



MEASUREMENT OF WINDINGS RESISTANCES BEFORE HEATING

Measure temperature : 14°C

Winding		20000V	
K			[Ω]
Phases			
1V-1W			4,8843

FINAL RESULTS

WINDINGS

RESULTS AT THERMIC REGIME

T1	Ambient temperature
To	Maximum temperature of the oil
Tra	Temperature in the upper part of the radiators
Trb	Temperature in the lower part of the radiators
DTm	Average over temperature of the oil $To - (Tra - Trb) / 2 - T1$


HV	
	20,27 °C
	73,91 °C
	65,16 °C
	38,50 °C
	40,31 K




RESULTS AT SWITCHED OFF LOAD

T1	Ambient temperature
Ro	Resistance of the windings at the moment of switched off load
T	Maximum temperature of the oil
Tra	Temperature in the upper part of the radiators
Trb	Temperature in the lower part of the radiators

	20,17 °C
	6,1954 Ω
	72,66 °C
	64,22 °C
	39,16 K



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 3	All pages 9
		Revision 0	

DTm Average over temperature of the oil $T_o - (T_{ra} - T_{rb})/2 - T_1$ 39,96 K

OVERTEMPERATURE OF THE WINDINGS TOWARDS THE AMBIENT TEMPERATURE

DT2 Overtemperature of the windings at switched off load $(R1/R0) * (235[225] + T_o) - 235[225] - T_1$ 60,67 K

Dto Maximum overtemperature of the oil at switched off load 53,64 K


Dtcu Overtemperature of the windings towards the ambient temp. $DT_2 + (DT_m - DT_{m1})$ 61,02 K



10.1 Temperature rise test:

Hours	CH 1 Ambient (°C)	CH 2 Ambient (°C)	CH 3 Ambient (°C)	CH 4 Max. (°C)	CH 5 Upper rad. (°C)	CH 6 Lower rad. (°C)
00:00:00	14,00	13,80	14,50	18,00	17,20	16,65
00:30:00	14,00	13,80	14,50	34,58	27,82	17,55
01:00:00	14,50	14,20	14,80	44,49	34,90	21,29
01:30:00	15,00	15,00	15,50	51,09	40,25	25,41
02:00:00	15,80	15,50	16,00	56,10	43,93	28,16
02:30:00	16,20	16,20	16,70	59,84	46,68	29,83
03:00:00	17,00	17,00	17,50	63,07	49,39	32,13
03:30:00	17,80	17,50	18,00	65,39	51,31	33,37
04:00:00	18,00	18,00	18,50	67,21	52,54	34,23
04:30:00	18,50	18,50	19,00	69,11	53,75	35,02
05:00:00	19,00	19,20	19,50	70,61	55,10	36,60
05:30:00	19,00	19,80	19,80	71,35	55,47	37,57
06:00:00	19,40	20,00	20,00	72,58	56,43	37,95
06:30:00	19,40	20,20	19,80	73,48	58,15	38,50
07:00:00	19,55	20,20	20,00	73,75	61,46	38,52
07:30:00	19,63	20,32	20,00	73,77	63,11	38,47
08:00:00	19,87	20,44	20,05	73,81	64,24	38,50
08:30:00	19,91	20,57	20,06	73,86	64,89	38,33
09:00:00	20,00	20,80	20,00	73,91	65,16	38,50

Measurements were performed with expanded uncertainty 6% for temperature and the confidence level P = 95%.






TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.


FC 5.10 - 1/8

TEMPERATURE RISE TEST

Page 4

All pages 9

Revision 0





TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.


FC 5.10 - 1/8

TEMPERATURE RISE TEST

Page 5

All pages 9

Revision 0



10.2 Measurement of winding resistance after shutdown:

phase V - W			
Minutes		Ω	ΔT
0:01:00		6,164	59,07
0:02:00		6,135	57,59
0:03:00		6,116	56,62
0:04:00		6,0923	55,42
0:05:00		6,0778	54,68
0:06:00		6,061	53,82
0:07:00		6,044	52,95

[Handwritten signature]

[Handwritten signature]

[Large handwritten signature]



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/8

TEMPERATURE RISE TEST

Page 6

All pages 9

Revision 0

0:08:00		6,0319	52,34
0:09:00		6,015	51,47
0:10:00		6,0077	51,10
0:11:00		5,9933	50,37
0:12:00		5,9836	49,87
0:13:00		5,9715	49,26
0:14:00		5,9617	48,76
0:15:00		5,9532	48,32
0:16:00		5,9431	47,81
0:17:00		5,9352	47,41
0:18:00		5,9281	47,04
0:19:00		5,9208	46,67
0:20:00		5,9137	46,31

Measurements were performed with expanded uncertainty 0,5% for resistance and the confidence level $P = 95\%$.



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.


FC 5.10 - 1/8

TEMPERATURE RISE TEST

Page 7

All pages 9

Revision 0



Handwritten signature

Handwritten signature

Handwritten signature



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.


FC 5.10 - 1/8


TEMPERATURE RISE TEST

Page 8

All pages 9

Revision 0



	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/8	
	TEMPERATURE RISE TEST	Page 9	All pages 9
		Revision 0	

11. Instruments used for the tests:

- Microohmmeter-MRC6105N-serial nr.0928-5306;
- Wattmeter " Yokogava"-WT1600 serial nr.91J702269;
- Cast resin VT Cl.3.6kV(1500-3000/100V)-VKM24/2/H-serial nr.: 345080101;345080102;345080103;
- Cast resin CT(25-300/5A)-AOS-serial nr.: 09195334;09195335;09195336;
- Resistance thermometer Pt 100, type 448/2012 - serial nr. 1,2,3,4,5,6,7;
- Mechanical chronometer type Slava serial nr. 0521682

Notes:


1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.

TESTED BY :


1. Oleg Tsvetanov:.....
(signature)
2. Vasil Vasilev:.....
(signature)




Head of "LTC-TEST"



Eng. Katerina Raicheva
(signature and stamp)




	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST	Page 1	All pages 6
		Revision 0	


TEST REPORT

№ 0004-3/09.03.2016

Handwritten signature


CUSTOMER: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street		
SUBJECT: Three phase oil-immersed shunt reactor, hermetically sealed <div style="text-align: center;">800kVAr - 20kV</div>		
REF. CUSTOMER №	2	Dated: 12-Feb-16
REF. CONSTRUCTOR		

TEST ROOM :	"LTE - TEST" Pernik
OBJECT OF THE TEST :	Test is carried out to determine the conformity of the product to the customer order.
DATE OF ISSUE	09-Mar-16
RECEIVER COPY	LEMI TRAF0 JSC, 2304 Pernik, BULGARIA

THE TESTER		FOR CUSTOMER
-------------------	---	---------------------

Large handwritten signature

Handwritten signature

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.		FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST		Page 2	All pages 6
			Revision 0	

Serial № 249326

Power	800 kVAr
Cooling	ONAN
Insulation class	125/50/24

Frequency	50 Hz
Overtemperature	60K-65K
Type	PM800-20

Year of production	2016
Vector group	Y
Standard	IEC60076-3

Voltage (V)	20000
Tapping's (kVAr)	800 / 720 / 640
Current (A)	23.09 / 20.8 / 18.5
Connection	Star
Insulation class (kV)	24




IMPULSE TENSION: 125kV

POLARITY: NEGATIVE

Testing scheme

NORMAL WAVE 1,2 ±30% / 50 ±20%




Impulse generator "AME"

Total max load of tension 400kV - Energy at max load of tension- 20 kJ


Number of arms : Four arms in serial

CALIBRATION CONSTANT FOR IMPULSE TEST:

K = 6794.8

<i>Result from the test:</i>		POSITIVE	
Date: 09.03.2016			Customer




	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/9	
	LIGHTING IMPULSE TEST	Page 3	All pages 6
		Revision 0	

OIL - IMMERSED SHUNT REAKTOR

800kVAr - 20kV



1. REQUIREMENTS OF THE TEST:

The impulse must have the following characteristics:

- | | |
|---|-------------------------|
| - Nominal Impulse Voltage: | 125 kV |
| - Nominal time of front duration: | 1.2 μ s(\pm 30%) |
| - Nominal time duration of the half of tail: | 50 μ s(\pm 20%) |
| - Max over-shoot on the peak of the waveform: | 10 % |

The test will be performed according to IEC standards № IEC-EN-60076-4

2. ENVIRONMENTAL CONDITION DURING THE TEST

- | | |
|---------------------|--------|
| Air temperature: | 15.0°C |
| Pressure: | 957mb |
| Relative humidity % | 45% |






TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 4 | All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase A

Oscillogram №1

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)

Waveform Characteristics

Front time: 1.32 μ s
Tail time: 41.60 μ s

Current



- R1= 50%VN (65,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 - 1/9

LIGHTING IMPULSE TEST

Page 5 | All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase B

Oscillogram №2

VOLTAGE




- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)

Waveform Characteristics

Front time: 1.34 μs
Tail time: 41.64 μs

Current



- R1= 50%VN (62,5kV)
- R2= 100%VN (125kV)
- R3= 100%VN (125kV)
- R4= 100%VN (125kV)



TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/9

LIGHTING IMPULSE TEST

Page 6

All pages 6


Revision 0

OSCILLOGRAM REGISTRATION

Negative impulse on Phase C

Oscillogram №3 

VOLTAGE




R1= 50%VN (62,5kV)
R2= 100%VN (125kV)
R3= 100%VN (125kV)
R4= 100%VN (125kV)


Waveform Characteristics

Front time: 1.36 μs
Tail time: 41.66 μs

Current



R1= 50%VN (62,5kV)
R2= 100%VN (125kV)
R3= 100%VN (125kV)
R4= 100%VN (125kV)


	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 1	All pages 5
		Revision 0	

TEST REPORT


№ 0004-4/09.03.2016



1. Three phase oil-immersed Shunt reactor, hermetically sealed,
PM 800/20, Y, №249326, 2016
2. Customer : LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
order 0002/12.02.2016
3. Manufacturer: LEMI TRAF0 JSC, 2304 Pernik, BULGARIA ,1 Vladaisko vastanie Street
4. Test methods used : IEC 60076-10:2003;
5. Date on which the product was received in test room: 04.03.2016
6. Tests performed:
 - 6.1 Determination of sound levels - (IEC60076-10 cl.11.2)
7. Test date : 09.03.2016
8. Test result: The product passed the tests
9. The report contains: 5 pages
10. Site: Test Room "LTC-TEST", Pernik

Head of "LTC-TEST"


Eng. Katerina Raicheva
(signature and stamp)




11. Test result:

Details of reactor

Serial No : 249326 kVAR: 800 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial No : 2684705

Microphone type : 4188 Microphone serial No : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz

A weighted sound pressure level L_{pA} :

Oil-immersed reactor - hermetically sealed




Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	55,5	28,4	55,5	9	56,4	28,3	56,4
2	56,3	28,7	56,3	10	55,9	28,4	55,9
3	56,3	28,5	56,3	11			
4	56,8	28,5	56,8	12			
5	55,5	28,6	55,5	13			
6	56,4	28,8	56,4	14			
7	55,1	28,7	55,1	15			
8	55,7	28,5	55,7	16			

Legend
 1 = Transformer noise
 2 = Background noise
 3 = Transformer correct noise

Arithmetic/energy average : **55,99 dB** on 10 measure points

L_{pA}	54,79 dB
LWA	64,78 dB

Environmental correction K **1,2261816**
 Principal prescribed countur 9,963 m²
 Total area of the surface test room 122,16 m²






TEST LABORATORY "LTC - TEST"
TO "LTC" Ltd.

FC 5.10 – 1/10

SOUND LEVEL MEASUREMENT

Page 3

All pages 5

Revision 0

Details of reactor

Serial № : 249326 kVAR: 720 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial № : 2684705

Microphone type : 4188 Microphone serial № : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz


Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	54,1	28,3	54,1	9	53,6	27,6	53,6
2	53,8	27,9	53,8	10	54,4	27,9	54,4
3	53,5	28,1	53,5	11			
4	53,9	27,6	53,9	12			
5	54,5	27,4	54,5	13			
6	53,2	28,2	53,2	14			
7	54,2	28,1	54,2	15			
8	53,4	27,8	53,4	16			

Legend
1 = Transformer noise
2 = Background noise
3 = Transformer correct noise

Arithmetic/energy average : **53,86 dB** on 10 measure points

LpA	52,65 dB
LWA	62,64 dB

Environmental correction K	1,2261816
Principal prescribed countur	9,963 m ²
Total area of the surface test room	122,16 m ²

	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 4	All pages 5
		Revision 0	

Details of reactor

Serial № : 249326 kVAR: 640 Voltage: 20000 kV

Details of measuring instrument

Brand: Brüel & Kjær Type: 2238 Mediator Serial № : 2684705

Microphone type : 4188 Microphone serial № : 2690664

Test conditions

Feeding voltage: 20000V Frequency: 50 Hz



Measuring position	dB 1	dB 2	dB 3	Measuring position	dB 1	dB 2	dB 3
1	51,8	27,9	51,8	9	51,7	28,3	51,7
2	52,4	28,0	52,4	10	51,5	28,1	51,5
3	51,6	28,3	51,6	11			
4	51,4	28,5	51,4	12			
5	51,9	28,7	51,9	13			
6	52,2	27,8	52,2	14			
7	51,6	28,2	51,6	15			
8	52,4	27,6	52,4	16			


Legend
1 = Transformer noise
2 = Background noise
3 = Transformer correct noise

Arithmetic/energy average : **51,85 dB** on 10 measure points


LpA	50,64 dB
LWA	60,62 dB

Environmental correction K **1,2261816**
Principal prescribed countur 9,963 m²
Total area of the surface test room 122,16 m²




	TEST LABORATORY "LTC - TEST" TO "LTC" Ltd.	FC 5.10 – 1/10	
	SOUND LEVEL MEASUREMENT	Page 5	All pages 5
		Revision 0	

12. Testing scheme:



Distance X = 0.3m. Distance D = 0.65m. Microphone height from floor: 0,62m

13. Instruments used for the tests:

- Calibrator Sound Level Meter, serial nr.2651663
- Sound Level Meter, serial nr. 2684705
- Measuring Roulette, steel, serial nr. 51217

Notes:


1. The results from the tests are referred for the tested product only.
2. Reproduction or copying of the contents of this report in any other form unless its complete photocopying is not allowed without written consent from LTC-TEST.

TESTED BY :

1. Oleg Tsvetanov:.....
(signature)

2. Vasil Vasilev:.....
(signature)

Head of "LTC-TEST".....



Eng. Katerina Raicheva
(signature and stamp)



ПРИЛОЖЕНИЕ № 7

Лѐми Трафо





ДЕКЛАРАЦИЯ

По точка 7. от техническата спецификация.

Долуподписаният Евгени Георгиев Славенин, в качеството ми на представляващ «Лѐми- Трафо» ЕАД, участник в процедура за възлагане на обществена поръчка с предмет: „Доставка на трифазни реактори за електроразпределителна мрежа СрН“, реф. № PPD 16-123


ДЕКЛАРИРАМ, ЧЕ:

Трансформаторното масло Prista Trafo- А, което ще използваме е напълно съвместимо с други трансформаторни масла, удовлетворяващи изискванията на едни и същи международни стандарти от други производители. Трансформаторното масло не съдържа (отсъствие) на полихлорирани бифенили (PCB).

Дата 09.03.2017 г.

Декларатор:

Име, подпис и печат
Евгени Славенин
Изпълнителен директор



Лѐми Трафо






Handwritten signature

ПРИЛОЖЕНИЕ № 8.1

Handwritten signature

Лѐми Трафо





ЛЕМУ Трансфо
трансформатори

ОМИ-13 / 04.2016

Клиент:
Договор:

ИНСТРУКЦИЯ ЗА МОНТАЖ И ЕКСПЛОАТАЦИЯ

Заземителни и специални трансформатори, реактори

- Маслено напълнени херметични заземителни трансформатори с намотки за собствени нужди
- Заземителни трансформатори с вградена Петерсонова бобина
- Шунтови маслени реактори

Съдържание:

1. Условия на работа и доставка
2. Приемане на трансформатора на място
3. Проверка при приемане
4. Инструкция за предпазване и съхранение на място
5. Подготовка и пускане в експлоатация
6. Контрол и поддръжка
7. Изваждане на активната част на заземителния трансформатор от казана
8. След-продажбени услуги
9. Приложения

Перник, България
Рев.4, Март 2017

1. Условия на работа и доставка

Трансформаторите с вградена Петерсонова бобина (ГрРс) или шунтовите реактори са предназначени за външна експлоатация с температура на околната среда от -40°C до $+40^{\circ}\text{C}$, и надморската височина до 1 000 м. Те се доставят пазълно завършени, напълнени с масло и се изпитва в съответствие със стандарт IEC 60076 и / или изискванията на клиента.

2. Приемане на трансформатора, реактора на място

Трансформаторите, реакторите са опаковани в европалети и превозвани с камион. Общата маса е в съответния с приложеният чертеж.

3. Проверка при приемане

■ Проверка дали данните от табелата съответстват на поръчката.

■ Визуална инспекция на трансформатора или реактора. Ако установите, че има повреда върху трансформатора/реактора след транспортиране, моля уведомете превозвача за това.

4. Инструкция за предпазване и съхранение на място

След като са доставени на място, в случай че трансформатора не се постави на мястото за монтаж, може да се съхранява в открито пространство в склада. Корозивната защита на трансформатора е такава, че той може да се съхранява на открито.

5. Подготовка и пускане в експлоатация

- Проверете дали има повреда по трансформатора/реактора или теч на масло, премахване повредите. Ако има изтичане на масло през уплътненията, затегнете винтовете.
- Проверете съпротивлението на изолацията и качеството на маслото, ако трансформатор/реактора се съхранява дълго време.. Принципно изолационната съпротива на нов трансформатор/реактор, трябва да бъде по-висока от $2000\text{ M}\Omega\text{'s}$ измерени с мегаомметър - Megger
- Проверете изводите.
- Проверете позициите на комутаторите

6. Контрол и поддръжка

- Периодични проверки
 - Ако няма проблеми по време на работата на трансформатора/реактора, препоръчително е трансформатора да се отваря на всеки 7** години (два пъти), и след това на всеки 5** години. Проверката трябва да се извършва в специализирани цехове, чрез сушене на изолацията, замяна на маслото, притягане на намотките
- **: Когато специалния трансформатор/реактор е монтиран / работи в П/С и той е защитен със устройства против къси съединения, този трансформатор трябва да се разглежда (от гледна точка на поддръжката) като обикновен нормален трансформатор – отварянето да бъде направено само когато има нужда от ремонт на магнитопровода или намотките.

7. Проверка на активната част извън казана

Ако поради някаква причина е необходимо да се провери ядрото и намотките, трябва да се извършат следните операции:

- Премахнете винтовата връзка между казана и капака
- Повдигнете активната част като използвате повдигателните уши

8. След-продажбени услуги

Mobile: +359 887 764127



Tel: +35976 67 06 20

e-mail: info@lemi-trafo.com

9. Приложения

Three-phase hermetically sealed type
oil-immersed distribution transformer
with Petersen coil
100 kVA, 20:2x2.5%/0.42kV, ZNyn11+d

071-2016



1. H.V. Bushings EN50180
2. H.V. Neutral bushing EN50180
3. L.V. Bushings EN50386
4. Neutral to earthing terminal
5. Top changer +/-2x2.5%
6. Earthing terminal
7. Oil drain valve
8. Lifting lugs
9. Filling opening
10. Diagonal plate
11. Name plate
12. Thermometer with 2 el. cont.
13. Top changer for Petersen coil
14. Oil level indicator
15. Pressure relief device

Mass(kg)	
Oil	Total
450	1700



TRANSFORMER OUTLINE DRAWING

Designed by: Z.Melodiev



Approved by: Ovelanov

Date: 21.04.2016

Dwg.No.

LT102709-1

By

 Lemi Trafo MADE IN BULGARIA				
				EARTHING TRANSFORMER WITH AUXILIARY WINDING AND PETERSEN COIL
TYPE	LEM 100/20	SERIAL N°		
POWER	100 kVA	COOLING	ONAN	YEAR 2016
VOLTAGE	1) 21000			
	2) 20500			
	3) 20000	420 V		
	4) 19500			
	5) 19000			
CURRENT	2.00	137.66 A		
INS. LEVEL		I.II25 AC50/AC3		
PETERSEN COIL'S MAXIMUM VOLTAGE		24000 / $\sqrt{3}$ V		
PETERSEN COIL'S INSULATION VOLTAGE		I.II25 AC50		
Petersen coil's rated current		Compressor's nominal current		
CURRENT	1) 15			
	2) 10 A			
	3) 5			
IMPEDANCE	1)			
	2)	Ohms		
	3)			
STANDARD	IEC 60076		OIL MASS	kg
			UNTANKING MASS	kg
			TOTAL MASS	kg

200 mm

115 mm

[Handwritten signature]

[Handwritten signature]




Lemi Trafo
MADE IN BULGARIA



DIAGRAM PLATE

CARRYING TRANSFORMER WITH AUXILIARY WINDING AND PETERSEN COIL
Transformer vector group ZNyn1+d



240mm

115 mm



dy

OB

all

Three-phase hermetically sealed type
oil-immersed distribution transformer
with Petersen coil
400 kVA, 20±2x2.5%/0.42kV, ZNyn11-d

071-2016



- 1. H.V. Bushings EN50180
- 2. H.V. Neutral bushing EN50180
- 3. L.V. Bushings EN50386
- 4. Neutral to earthing terminal
- 5. Top changer ±/-2x2.5%
- 6. Earthing terminal
- 7. Oil drain valve
- 8. Lifting lugs
- 9. Filling opening
- 10. Diagram plate
- 11. Name plate
- 12. Thermometer with 2 el. cont.
- 13. Top changer for Petersen coil
- 14. Oil level indicator
- 15. Pressure relief device

Mass(kg)	
Oil	Total
600	2720



TRANSFORMER OUTLINE DRAWING

Fig.No.

LT102709-2

Usmil Trans

Designed by: Z.Motodlov

Approved by: Cvetanov

Date: 21.04.2016

Handwritten mark resembling a stylized 'H' or '4'.

Lemi Trafo
MADE IN BULGARIA

EARTHING TRANSFORMER WITH AUXILIARY WINDING AND PETERSEN COIL

TYPE SERIAL NO

POWER kVA COOLING YEAR

VOLTAGE	1) <input type="text" value="21000"/>	<input type="text"/>
	2) <input type="text" value="20500"/>	<input type="text"/>
	3) <input type="text" value="20000"/>	<input type="text" value="420"/> V
	4) <input type="text" value="19500"/>	<input type="text"/>
	5) <input type="text" value="19000"/>	<input type="text"/>

INSULATION LIQUID

NUMBER OF PHASES

FREQUENCY Hz

VECTOR GROUP

IMPEDANCE VOLTAGE

COPPER TEMP. RISE K

OIL TEMP. RISE K

CURRENT A

INS. LEVEL

PETERSEN COIL'S MAXIMUM VOLTAGE V

PETERSEN COIL'S INSULATION VOLTAGE

Petersen coils rated current A

Impedance sequence imped.

CURRENT	1) <input type="text" value="15"/>
	2) <input type="text" value="10"/>
	3) <input type="text" value="5"/>

IMPEDANCE	1) <input type="text"/>
	2) <input type="text"/>
	3) <input type="text"/>

STANDARD

OIL MASS kg

WINDING MASS kg



TOTAL MASS kg

200 mm

115 mm

Handwritten signature or initials.



Handwritten signature or initials.



Three-phase hermetically sealed type
oil-immersed distribution transformer
with Peterson coil
400 kVA, 10±2x2.5%/0.42kV, ZNyn11+d

071-2016

Handwritten mark



1. H.V. Bushings EN50180
2. H.V. Neutral bushing EN50180
3. L.V. Bushings EN50386
4. Neutral to earthing terminal
5. Top changer +/-2x2.5%
6. Earthing terminal
7. Oil drain valve
8. Lifting lugs
9. Filling opening
10. Diagram plate
11. Name plate
12. Thermometer with 2 el. cont.
13. Top changer for Peterson coil
14. Oil level indicator
15. Pressure relief device

Mass(kg)	
Oil	Total
615	2700

TRANSFORMER OUTLINE DRAWING

Designed by: Z.Motodlov Approved by: Gvetanov Date: 21.04.2016 Dwg.No. LT102709-1

Handwritten signature

Handwritten signature

07

Lemi Trafo
MADE IN BULGARIA

EARTHING TRANSFORMER WITH AUXILIARY WINDING AND PETERSEN COIL

TYPE SERIAL NO

POWER kVA COOLING YEAR

VOLTAGE	1) <input type="text" value="10500"/>	<input type="text"/>
	2) <input type="text" value="10250"/>	<input type="text"/>
	3) <input type="text" value="10000"/>	<input type="text" value="420"/> V
	4) <input type="text" value="9750"/>	<input type="text"/>
	5) <input type="text" value="9500"/>	<input type="text"/>

INSULATION LIQUID

NUMBER OF PHASES

FREQUENCY Hz

VECTOR GROUP

IMPEDANCE VOLTAGE

COPPER TEMP. RISE K

OIL TEMP. RISE K

CURRENT A

INS. LEVEL

PETERSEN COIL'S MAXIMUM VOLTAGE V

PETERSEN COIL'S INSULATION VOLTAGE

~~Peteresen coil's rated current~~ ~~(Comp. zero sequence imped.)~~

CURRENT A

IMPEDANCE Ohms

STANDARD

OIL MASS kg

UNTANKING MASS kg

TOTAL MASS kg

200 mm



115 mm

07

07

Three-phase hermetically sealed type
oil-immersed distribution transformer
with Peterson coil
400 kVA, 10:1.2x2.5%/0.42kV, ZNyn11+d

071-2016



1. H.V. Bushings EH50100
2. H.V. Neutral bushing EH50180
3. L.V. Bushings EH50386
4. Neutral to earthing terminal
5. Tap changer +/-2x2.5%
6. Earthing terminal
7. Oil drain valve
8. Lifting lugs
9. Filling opening
10. Diagram plate
11. Name plate
12. Thermometer with 2 el. cont.
13. Tap changer for Peterson coil
14. Oil level Indicator
15. Pressure relief device


Mass(kg)	
Oil	Total
615	2700


TRANSFORMER OUTLINE DRAWING

Designed by: Z.Motodlov Approved by: Gvetanov Date: 21.04.2016 Dig.No. LT102709:1

[Handwritten signatures and initials]

09


Lemi Trafo
 MADE IN BULGARIA



EARTHING TRANSFORMER WITH AUXILIARY WINDING AND PETERSEN COIL

TYPE	LEH 400/10	SERIAL NO	
POWER	400	KVA	COOLING
		ONAN	YEAR
			2016

VOLTAGE	1) 10500		INSULATION LIQUID	Tran. Oil		
	2) 10250		NUMBER OF PHASES	3		
	3) 10000	420	FREQUENCY	50 Hz		
	4) 9750		VECTOR GROUP	Zlynlnd		
	5) 9500		IMPEDANCE VOLTAGE	%		
CURRENT	23.1	549.8	A	COPPER TEMP. RISE	65	K
				OIL TEMP. RISE	60	K

INS. LEVEL **1.175 AC20/AC3**

PETERSEN COIL'S MAXIMUM VOLTAGE **12000 / $\sqrt{3}$** V

PETERSEN COIL'S INSULATION VOLTAGE **1.175 AC20**

Petersen coil (rated current) **(Comp. zero-sequence imped.)**

CURRENT	1) 10	A	IMPEDANCE	1) _____	Ohms

STANDARD **IEC 60076**

OIL MASS _____ kg

UNWINDING MASS _____ kg

TOTAL MASS _____ kg

200 mm

115 mm

09

09



Lemi Trafo

MADE IN BULGARIA




ДИКРАНИРАМЕ

STARTING TRANSFORMER WITH AUXILIARY WINDING AND PETERSEN COIL.
Transformer vector group Zlyn11-d



TRANSFORMER

PETERSEN'S COIL




24.0mm



115 mm



1. PRIMARY BUSHING OF AUXILIARY WINDING (20N/250A)
2. SECONDARY BUSHING OF AUXILIARY WINDING (260A)
3. CONTACT THERMOMETER
4. LIFTERS
5. PRESSURE RELIEF DEVICE
6. PIPE FOR OIL TOPPING UP
7. RATING AND DIAGRAM PLATE
8. DRAIN VALVE
9. EARTHING CONNECTION
10. ROLLERS
11. BUSHING FOR EARTHING CONNECTION OF THE PETERSEN COIL. (20N/250A)
12. OFF-LOAD TAP CHANGER FOR PETERSEN COIL
13. OFF-LOAD TAP CHANGER FOR AUXILIARY WINDING

TYPE	DIMENSIONS (mm)					
	A	B	C	D	E	F
ZTP 180-50/50/6,3	1760	1080	1300	800	265	120
ZTP 300-50/50/10,5	1920	1480	1440	800	265	120
ZTP 425-50/70/10,5	2000	1680	1680	800	265	120


Date	Name	Signature	 Lemi Trafó	
Designed by	25.11.2014	G.G.		
Approved by	25.11.2014	R.S.		
Scale	Detail		Drg. No.	
DIMENSION DRAWING OF EARTHING TRANSFORMERS WITH AUXILIARY WINDING AND PETERSEN COILS			2014-07/01	





1. PRIMARY BUSHING (20N/250A)
2. SECONDARY BUSHING OF AUXILIARY WINDING (250A)
3. CONTACT THERMOMETER
4. LIFTERS
5. PRESSURE RELIEF DEVICE
6. PIPE FOR OIL TOPPING UP
7. RATING AND DIAGRAM PLATE
8. DRAIN VALVE
9. EARTHING CONNECTION
10. ROLLERS
11. PORCELAIN BUSHING FOR DELTA WINDING
12. OFF-LOAD TAP CHANGER

DIMENSIONS (mm)


TYPE	A	B	C	D	E	F
ZTD 400-50/10,5	1480	880	1380	620	265	120
ZTD 500-50/10,5	1540	920	1410	620	265	120
ZTD 630-50/10,5	1700	950	1480	620	265	120
ZTD 800-50/10,5	1780	1050	1590	800	265	120
ZTD 800-100/10,5	1800	1090	1590	800	265	120
ZTD 1000-50/10,5	1860	1120	1660	800	265	120
ZTD 2000-100/15,75	2160	1330	1800	800	265	120

	Date	Name	Signature	
Designed by	25.11.2014	G.G.		
Approved by	25.11.2014	R.S.		
Scale	Detall			Drg. No.
OUTLINE OF EARTHING TRANSFORMERS				2014-07/02





27

Auxiliary winding (yn connection)



Primary side (ZN connection)

	Date	Name	Signature	 Lemi Trafó
Designed by	25.11.2014	G.G.		
Approved by	25.11.2014	R.S.		
Scale	Detail		ELECTRICAL SCHEME FOR CONNECTING GROUND FAULT ARC SUPPRESSION COILS AND EARTHING TRANSFORMERS	
			Org. No.	2014-07/03

[Handwritten signature]

[Handwritten signature]

1. Изолатор ВН DIN 20NF/250A с искрища
2. Дъжб за термометър 3/4"
3. Комбиниран защитен уред — RIS
4. Комутатор — 3 позиции
5. Кран за източаване на масло NW22
6. Колела
7. Уши за поддигане
8. Улътнител — гумикорк
9. Табела технически данни — преместваема
10. Заземителна клема — болт M12x40
11. Клапан защитен 30kPa
12. Табела предупредителна "Мълния"

Забележки:

1. Защитно покритие, RAL7033, min 140μm.
2. Казан оразмерен за работно налягане до 0,5бар и налягане при спужване(разрушаване) не по-малко от 0,6бар.
3. Допуски на маси и размери ±5%.
4. Трансформаторно масло — Приста Ойл "Трафо" А, минерално инхибирано.

Гранични отклонения на размери с непасочени допуски — клас "А" DIN2310 (част 3)

Тип	L(mm)	B(mm)	H(mm)	e(mm)	масло(kg)	маса(kg)
400kVA, 20kV	1110	750	1460	670	230	1100
600kVA, 20kV	1180	840	1490	760	300	1400
800kVA, 20kV	1200	840	1610	760	350	1700

Изм. Бр.		N на сок	Правилна Дата	Статус		Маса	Мощност
				Гарантия	Метод		
Проверил		03.2017		Лист 1		Вс. листа 1	
Т. контрол		03.2017		Лист 1		Вс. листа 1	
Н. контрол		03.2017		Лист 1		Вс. листа 1	
Утвърдил		03.2017		Лист 1		Вс. листа 1	
Печат		03.2017		Лист 1		Вс. листа 1	




LT102859

Габаритен чертеш
шунтов реактор


PM-400/20-Cu
PM-600/20-Cu
PM-800/20-Cu



Личен Печат



ЛЕМИ ТРАФО ЕАД - ПЕРНИК
ПРОИЗВОДИТЕЛ НА СИЛОВИ ТРАНСФОРМАТОРИ



(X)

(X)

Handwritten signature



ЛемИ Трафо®



ШУНТОВ РЕАКТОР

ТИП **PM 600/20-Cu** МОЩНОСТ НА К.С. НА СИСТЕМАТА **500** MVA
НОМ. МОЩНОСТ **600** kVA_Г СВЪРЗВАНЕ **Y** P₀ W
СЕР.№ ОХЛ. С-МА **ONAN** P_{С75} W
ЧЕСТ. **50** Hz БРОЙ ФАЗИ **3** ИЗОЛАЦИОННИ НИВА LI **125** AC **50** kV
СТАНДАРТ **БДС EN 60076-1**

РЕГУЛАТОР БЕЗ ТОВАР	СТРАНА 20kV		
	kVA _Г	A	H
ПОЛОЖЕНИЕ НА РЕГУЛАТОРА			
100%	600	17.3	2.12
90%	540	15.6	2.36
80%	480	13.9	2.66

МАТЕР./МАСА НАМОТКИ kg МАСА ИЗВАЖДАЕМА ЧАСТ kg
МАТЕР./МАСА НА МАГН. kg ОБЩА МАСА kg
ИЗОЛ. ТЕЧНОСТ/МАСА **ПРИСТА ТРАФО А** kg ГОД. **2017**

СЪДЪРЖАНИЕ НА РСВ В ОХЛАДИТЕЛНАТА ТЕЧНОСТ < 1ppm

ПРОИЗВЕДЕНО В ЛЕМИ ТРАФО ЕАД - ПЕРНИК
Тел.: +359.76670696, Факс: +359.76670871, Е-мэйл: info@lemi-trafo.com



Handwritten signature
ТАБЕЛА - ВИЗУАЛИЗАЦИЯ
Handwritten signature



ПРИЛОЖЕНИЕ № 8.2

Лѐми Трафо





Приложение 3 към Техническо предложение

СРОКОВЕ ЗА ДОСТАВКА

№	Наименование	Мярка	Количества за първа доставка в рамките на 1 (един) календарен месец от сключване на договор бр.	Количества за последваща доставка в рамките на 2 (два) календарни месеца, от датата на поръчка бр.
1	2	3	4	5
1	Трифазен реактор 20 kV, 800 kVAг, с КЗР	бр.	3	4
2	Трифазен реактор 20 kV, 600 kVAг, с КЗР	бр.	4	6
3	Трифазен реактор 20 kV, 400 kVAг, с КЗР	бр.	2	3

Забележки:

1/ Количествата от таблицата - колона 4, трябва да бъдат доставени в рамките на 1 месец след сключване на договора.


2/ Количествата от колона 5 трябва да се доставят след поръчка в рамките на 2017 г.

Дата 09.03.2017 г.

ПОДПИС и ПЕЧАТ:

Евгени Славенин
(име и фамилия)

Изпълнителен директор
(длъжност на представляващия участника)



Лемни Трафо®

ПАСПОРТ

НАРЪЧНИК СИСТЕМАЦИИ

ЗА ЕКСПЛОАТАЦИЯ, МОНТАЖ
И ПОДДЪРЖАНЕ НА
МАСЛЕНИ РАЗПРЕДЕЛИТЕЛНИ
ТРАНСФОРМАТОРИ



Лемни Трафо

Лемни Трафо

гр. Ферик

ул. Владайско възстание 1

Тел: 076/670 620

076/670 696

Тел./Факс: 076/670 871

GSM Централ: 0887 764 127

e-mail: info@lemni-trafo.com

www.lemni-trafo.com

Лемни Трафо

Виджая, Берник

1 Vladaiško Vozstanie Street

Тел: +359 76/ 670 620

+359 76/ 670 696

Тел./Факс: +359 76/ 670 871

GSM Gateway: +359 887 764 127

e-mail: info@lemni-trafo.com

www.lemni-trafo.com

Предприятие с внедрена система за
управление на качеството ISO 9001:2000
Сертификат №:221349 Bureau Veritas Certification





3. Въведение

Като Ви благодарим за доверието, което ни гласувате, позволяваме си да Ви предложим някои инструкции за правилното ползване и инсталиране на трансформатора.

Цялата наша продукция е контролирана от система за управление на качеството ISO 9001:2000 и гарантирана със сертификата на Viteau Veritas Certification в съответствие с изискванията на стандарт ISO 9001:2000.

Нашите трансформатори са конструирани и изпитани в съответствие с изискванията на стандарт БДС EN 60076 и изискванията на IEC 60076

Ако нещо не е съобщено в настоящия наръчник или липсва информация за ползването на трансформатора, моля да се свържете с фирмата доставчик.


4. Транспорт, товарене и разтоварване

Трансформаторът се експедира напълнен с трансформаторно масло, следователно трябва да бъде транспортиран във вертикално положение.

Трансформаторът трябва да бъде специално защитен срещу преместване по платформата посредством притегателни колани или блокиране на шасито на трансформатора на дървени трупи или палети. За да се избегнат повреди при укреплването на трансформатора върху превозното средство, трансформаторът не трябва да бъде връзван за радиаторите или ребрата пълни с масло, както и за порцелановите изолатори. Могат да се използват транспортните планки на капака на трансформатора и/или халките по въглите на основата.

При пристигането своевременно трябва да се провери дали трансформаторът не е претърпял повреди по време на транспорта и дали е комплектван с всички принадлежности. В противен случай да се рекламира незабавно на превозвача.

При операциите товарене и разтоварване е много важно трансформаторът да се окачи със сапан от въжета равни на броя на конзолите, намиращи се на



капака, както и да не се използват много къси въжета- едно небалансирано окачване би могло да предизвика опасни механични натоварвания на заварките на резервоара.

Много е важно да се вложки максимално внимание в избягването на вредни удари на резервоара, на ребрата пълни с масло и на порцелановите изолатори.

На място трансформаторът може да бъде придвижван посредством подвижни кранове или други повдигателни съоръжения. На платформа, твърда и равна повърхност трансформаторът може да бъде теглен бавно върху неговите колела.

По време на монтажа трансформаторът трябва да е защитен от всякакви тласкания, вибрации, удари и др.


5. Инсталиране

Трансформаторът е проектиран за закрит и открит монтаж. Когато се използва закрит монтаж, трансформаторът трябва да бъде инсталиран в помещение, достатъчно широко, което дава възможност повърхностите за охлаждане на трансформатора да са подложени на достатъчна и непрекъсната циркулация на въздуха. Минималното разстояние между стените на клетката и трансформатора трябва да е не по-малко от 30 см. Между два напълнени трансформатора в същата клетка разстоянието трябва да бъде не по-малко от 100 см.

Внимание към вентилацията на помещението: ако циркулацията на въздуха е недостатъчна, трансформаторът ще загрее прекомерно!

Подходящо е да се пресметне циркулация 4-5 m³/min за всеки kW загуби.

Ако помещението не позволява подходящо охлаждане, уместно е да се вземат мерки за инсталирането на аспиратор, разполагайки го на изхода на въздух в горната част на кабината, който е в срещуположния край на входа на въздух в същата кабината, за да се осигури подходяща циркулация на въздуха.




6. Ниво на маслото

Трансформаторът се доставя напълнен с масло. Оптималното ниво на трансформаторното масло на трансформатор готов за пускане в действие е следното:

- Трансформатор с **разширител** - стрелката на показалеца трябва да бъде в положение, съпадащо с отметката, съответстваща на температурата на маслото по време на пускане.
 - Трансформатор с цялостно напълване (**херметичен**) - маслото трябва да бъде на нивото на предпазния клапан.
- В случай, че маслото е недостатъчно, трябва да се възстанови точното ниво, като се долее със същото масло или масло имащо същите характеристики като маслото, съдържащо се в трансформатора.

7. Разрядни електроди

Разстоянието между разрядните електроди (ако са предвидени) трябва да бъде регулирано в зависимост от степента на напрежението на трансформатора, което е означено в таблицата:




N	Степен на напрежение	Разстояние "S" в mm
1	12 kV	85
2	17.5 kV	120
3	24 kV	155
4	36 kV	220

Трансформатори

6

Инструкции за експлоатация



8. Капсула със силикагел


Силикагелова капсула се поставя допълнително, изключително за трансформаторите с разширител на маслото. За монтажа на капсулата е необходимо да се махне талпата от 1/2" от тръбата, заварена в горната част на разширителя и да се завинти силикагеловата капсула.

Силикагелът, когато е сух има жълто кехлибарен цвят. Силикагелът с цвят морско синьо-зелено означава, че има овлажняване. За да се регенерира е необходимо да се загрее до температура около 90-100°C – до промяна на цвета в жълто, или е необходимо да се подмени силикагелът с нов.

9. Термометър

Термометърът измерва температурата на маслото. Той е снабден с два контакта: първият (алармен) трябва да бъде нагласен на температура 90°C; вторият (изключващ) трябва да бъде нагласен на температура максимум 110°C (при тази температура се изключва трансформаторът).

В случай на включване на алармата на термометъра, трябва да се проверят причините за претоварване, да се проконтролира вентилацията на клетката и cos φ на товара.



10. Температура на околната среда

В съответствие с нормите на IEC 60076, температурата на околната среда трябва да бъде:


- Минимална температура: -25 °C
- Максимална температура: +40 °C
- Среднодневна температура: +30 °C
- Средногодишна температура: +20 °C

Трансформатори

7

Инструкции за експлоатация

1. Газово реле „ВУСННОЛЗ“




Релето „ВУСННОЛЗ“ е апаратура, която може да се използва изключително за трансформаторите с разширител на маслото. Предвидени са два типа на релето: тип 1 със закрепване с фланец върху капака или тип 2 със закрепване на тръба - капак/ разширител. И в двата случая релето винаги е снабдено с два контакта. Първият контакт сигнализира за образуването на газ във вътрешността на резервоара на трансформатора и служи да покаже, че трансформаторът е преминал в неприемлив режим на работа.



Вторият контакт се затваря само в случай на повреда и трябва да задейства прекъсвача на страна „високо напрежение“ за изключване на трансформатора от мрежата.

Преди пускане на трансформатора в действие е необходимо да се извършат следните операции с релето:


1. Да се отвинти капачката за механичен контрол и да се отстранят временния отдалечител, който натиска бутона и блокира апаратите за сигнализация, за да ги предпази по време на транспорта.
2. Да се премахне евантуалния въздух, съдържащ се в релето, като се отвори крапчето за въздух и се изчака до излизане на масло, след което да се затвори крапчето.

Схема на електрическите връзки на „ВУСННОЛЗ“ релето: (положение на контактите на реле, пълно с масло при нормално състояние - нормално отворени)





12. Реле тип "DGRТ2, DМСR/ RIS"




Релето тип DGRТ2, DМСR (френско производство) или RIS (италианско производство) е апаратура, която се доставя изключително за трансформатори с цялостно напълване – херметичен тип.

Това е уред за защита на трансформатора, който има функция на контрол на нивото на маслото, индикатор на налягането, контрол на температурата и образуването на газ.

- Апарата се доставя със следните стойности на калибровка:
- Налягане 0,2bar
 - Температура T1: +100°C
 - Температура T2: +110°C

За инструкции относно начина на свързване, моля погледнете приложените илюстрирани схеми в документите закрепени към трансформатора.




13. Пускане на трансформатора в действие

Преди пускане на трансформатора в действие да се извършат следните действия:

- Да се провери дали комутаторът не е оставен на междинно положение. Ако трансформаторът трябва да работи паралелно с друг, първо трябва да се убедим, че сме осигурили съответствие на стъпалата на превключвателите на трансформаторите и съответствие на фазите (да се проверят данните на табелите);
- Да се провери нивото на маслото в разширителя и функционирането на индикатора за масло (виж стр. 6);
- Да се провери дали всички гарнитури са добре притиснати и дали няма загуби на масло;
- Да се провери разстоянието между разрядните електроди, ако са предвидени такива, според таблицата (виж стр. 6);
- Да се проверят връзките на различните допълнителни принадлежности: термометър, реле „VUSNHOLZ“, силикагелова капсула, реле тип DGRТ2, DМСR/ RIS и др.
- Да се свърже резервоара на трансформатора към заземителя чрез специалната клемма за заземяване съгласно действащите нормативи.

Когато горните проверки са завършени, трансформаторът може да бъде включен в експлоатация. Ако включването е последвано от ненормално бучене, стържене, висок шум и пр. трансформаторът трябва незабавно да бъде изключен и контролните измервания и инспекции да се проведат отново. В случай, че трансформаторът е изключен от съображения за безопасност, той може да бъде включен отново, само след установяване и елиминирание на причинните довели до неговото изключване.





14. Периодични проверки и поддръжка

ВНИМАНИЕ: Всяка операция трябва да бъде извършвана при изключен трансформатор от мрежата!

Периодичността на проверките (поддържане и профилактика) варира в зависимост от условията на експлоатация и ползването на трансформатора.

- Необходимо е периодично да се проверява:
- Температурата на маслото. Тя трябва да отговаря на EN БДС 60076-2;
- Нивото на маслото. Ако нивото е понижено е необходимо да се долее масло, имащо същите характеристики като това, което се съдържа в трансформатора;
- Промени в цвета на силикагелта в силикагеловата капсула (ако са монтирани такива);
- Уплътнението на гаритурите на капака и на изолаторите, като евентуално се увеличи затегането;
- Затегането на връзките с изолаторите ВН и НН.

След три години от пускането на трансформатора в експлоатация е препоръчително да се извади проба от маслото, за да се проверят характеристиките му. След това тази операция се повтаря на всеки 2 (две) години.

Необходимо е трансформаторът и особено изолаторите да се поддържат чисти.

15. Претоварвания

Специфичните техники на сравнение за допустимите натоварвания като функция от мощността на трансформаторите са нормите **IEC 60354 „Ръководство за натоварване на маслени трансформатори“**.

Стойностите на допустимите претоварвания се разбират неследващи се

и неответващи се преди трансформаторът да се е върнал в нормален режим на работа.

Без да се превишават температурите на медния проводник и на трансформаторното масло, допустими от нормите на IEC (60°C за маслото, 65°C за медта), нашите трансформатори могат да понесат следните претоварвания, считайки температурата на околната среда за 40°C:

Предишно натоварване в режим	Допустимо времетраене на претоварване (при % от номиналната мощност)				
	10%	20%	30%	40%	50%
50% от номиналната мощност	3 часа	1 1/2 часа	1 час	30 мин.	15 мин.
70% от номиналната мощност	2 часа	1 час	30 мин.	15 мин.	8 мин.
90% от номиналната мощност	1 час	30 мин.	15 мин.	8 мин.	

Без да превишават максималната температура на медта (105°C) и на маслото (100°C), допустими от нормите на IEC, нашите трансформатори могат да понесат означените претоварвания или да доведат до една редуцирана мощност, според това дали температурата на околната среда е респективно по-ниска или по-висока от 40°C.

Предишно натоварване в режим	Температура на околната среда	Постоянно допустимо претоварване (% от ном. мощност)	Редукция на мощността (% от ном. мощност)
100% от номиналната мощност	0°C	40	
100% от номиналната мощност	10°C	30	
100% от номиналната мощност	20°C	20	
100% от номиналната мощност	30°C	10	
100% от номиналната мощност	35°C	5	
100% от номиналната мощност	40°C	0	0
100% от номиналната мощност	45°C		6
100% от номиналната мощност	50°C		15

СЪДЪРЖАНИЕ

1. Данни за трансформатора	стр. 4
2. Приложения	6
3. Въведение	6
4. Транспорти, товарене и разтоварване	6
5. Инсталиране	7
6. Ниво на маслото	7
7. Разрядни електроди	7
8. Капсула със силикагел	7
9. Термометър	8
10. Температура на околната среда	8
11. Реле „Vuchholz“	10
12. Реле DBPT2, DMCR / RIS	10
13. Пускане в действие	10
14. Периодични проверки и поддържане	11
15. Претоварвания	12

Забележка: Всички текстове и илюстрации са подготвени за избрани от Вас продукт, но производителът си запазва правото да прави промени и подобрения на своите продукти, които могат да повлияят на съдържанието на тази информация.